

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, किशनगंज-1

पत्रांक:- 567 430

प्रेषक:- कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, किशनगंज-1

सेवा में,

Addl. CEO-Cum-Secretary-Cum empowerd officer
Bihar Rural Road Development Agency 3rd floor, Land Development
Bank Bhawan Budh Marg Patna.

किशनगंज / दिनांक 15/04/2021

विषय:- मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (ST) पथ में अधियाचना के संबंध में।

महाशय

उपर्युक्त विषयक संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत पथ में कराये गए कार्यों के भुगतान हेतु कुल 17,71,53,660 (सत्रह करोड इकहतर लाख तिरपन हजार छः सौ साठ) रुपये मात्र के आवंटन की आवश्यकता है।

अतः अनुरोध है कि अधियाचित राशि का आवंटन उपलब्ध कराने की कृपा की जाय।

विश्वासभाजन

Cum
15/4/21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, किशनगंज-1

Anwar
15/4/21

15/4/21

Utilization Certificate-up to April -2021 For MMGSY (ST) under office of the Executive Engineer RWD Work Division, Kishanganj-1

From

Name of PIU/Executive Engineer RWD, Work Division, Kishanganj-1

To

Secretary cum Empowered Officer,
BRRDA (MMGSY), Patna (Bihar).

Sl. No.	Name Scheme	Sanction No. & Date with Amount	Amount Received (in Lacs Rs.)	Particular
1	2	3	4	5
1	Construction of Rural roads under MMGSY (ST).	Secretary cum Empowered Officer, BRRDA (MMGSY), Patna (Bihar). Total Amounting Rs. 3107.79120 (Thirty One Crore Seven Lac Seventy Nine Thousand One Hundred Twenty) only.	Rs. 3107.79120 (Thirty One Crore Seven Lac Seventy Nine Thousand One Hundred Twenty) only.	Certified that out of Rs. 3107.79120 (Thirty One Crore Seven Lac Seventy Nine Thousand One Hundred Twenty) only, of grants in aid sanctioned during and up to year 2020-21 in favor of officer-in-charge/PIU/E.E, RWD work Division, Kishanganj-1. A sum Rs.3077.48673 (Thirty Crore Seventy Seven Lac Forty Eight Thousand Six Hundred Seventy Three) only has been utilize for the purpose of MMGSY (ST) Programmed fund as given in the margin for which it was sanctioned and that the balance of Rs. 30.30447 (Thirty Lac Thirty Thousand Four Hundred Forty Seven) Only remaining unutilized as the end of the period under report.

Certified that I have satisfied myself that the condition on which the grants in-aid was sanction have been only fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which in was sanctioned.

Kind of Check Exercised:-

- Works have been supervised by Executive Engineer/Superintend Engineer.
- Periodic Inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction Material have tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer.
- All other codas formalities have been observed.

Physical Progress achieved.

- Construction of road works.
- Construction of CD works.

Anur
15.4.21
Divisional Accounts Officer
Engineer RWD works division, Kishanganj-1

Cearu
15/4/2021
Signature of PIU/Executive
RWD works division, Kishanganj-1

Rural Works Department

MMGSY (ST) Allotment Requisition Form

Name of Division:-RWD Works Division, Kishanganj-1

Sl No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-10)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)					
1	2019-20	Bailwa Idgah to Tenganmari Aadwasi Tola	Habibur Rahman	1.450	152.37000	140.85800	140.85800	18.51446	18.51446	38.03652	19.52206	Ongoing
2	2019-20	PMGSY Road in Santhal Toli to Khochpara	Habibur Rahman	1.120	100.71500	93.13516	14.60116	21.11572	21.11572	45.25076	24.13504	Ongoing
3	2019-20	Singhia Talab Masjid to Kulamani Chowk Awarat Soap	Rozay Naj	0.920	85.04500	88.57048	8.35052	16.01432	16.01432	40.91956	24.90524	Ongoing
4	2019-20	Patlu Chowk LAP Sadak to Wetradi Tola	MANJU DEVI	1.300	102.31000	89.31246	10.87030	20.39471	20.39471	44.86382	24.46911	Ongoing
5	2019-20	T03 Sontha Kabristhan to Md. Ali Tola Sontha	Ravi Shankar Kumar	0.400	35.83600	36.53888	1.70785	11.68723	11.68723	35.97413	24.26690	Ongoing
6	2019-20	PMGSY Road to Member Tola via South Tola Jhudin Tola	Alkashif Communication Prop Md Alimuddin	0.600	60.60600	58.15125	3.05454	5.00000	5.00000	57.90975	52.90975	Ongoing
7	2019-20	PMGSY Dubra Mastaliya to Mastaliya School Tak	MANJU DEVI	1.110	82.38000	78.23659	8.75605	31.25085	31.25085	58.14789	26.80704	Ongoing
8	2019-20	T06 NH-327 E to Nehaal Bagh	Jahangir Alam	0.860	68.45700	66.15651	6.01935	55.12646	55.12646	65.51913	10.39267	Complete
9	2019-20	Deshiya Toli Hat to Lohiya Kandar via Jagir Basti	Mohammed Haider Reyaz	1.540	147.21100	138.21291	21.33898	61.59470	61.59470	105.38227	43.78757	Ongoing
10	2019-20	Mohammad Nagar Najarpur Road to Maidanpur	MD SARFARAZ ALAM	1.800	149.42200	134.70873	24.30212	30.72759	30.72759	78.93140	48.20581	Ongoing
11	2019-20	PWD KTTG to Saiki Utar Tola	Mohammad Anzar Alam	0.750	53.13900	51.48147	5.59641	0.00000	0.00000	48.81233	48.81233	Ongoing

2

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-10)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
12	2019-20	Bastakol PMGSY Road to Jafar Tola	Pawan Kumar	1.650	140.41200	131.21963	22.21618	28.82019	28.82019	62.9482	34.12801	Ongoing
13	2019-20	PMGSY Kushpara to Kushpada Mushim Tola Bheba Bherbadiya	MOHD SANAU RAHMAN	0.500	37.75000	34.50452	4.00263	0.00000	0.00000	25.96271	25.96271	Ongoing
14	2019-20	Bastakol PMGSY Road to Koch Tola	Nafish Alam	1.890	176.78500	166.76991	25.54820	22.22993	22.22993	84.61212	62.38219	Ongoing
15	2019-20	PMGSY Handihasa Jhatbari to Kochola Haadibhasa	Nafish Alam	0.820	64.13400	62.96270	6.23956	52.13402	52.13402	62.68635	10.55233	Complete
16	2019-20	Mister Tola to Baisi Tola	Pawan Kumar Agrawal	2.330	193.74900	176.54702	32.14961	0.00000	0.00000	75.41063	75.41063	Ongoing
17	2019-20	Dheksara Kalimandir to Pipal Chowk	Mid Safique Alam	0.550	77.83600	78.56049	6.78710	30.49323	30.49323	76.73894	46.24571	Ongoing
18	2019-20	Baigra to Bajradangi	Jahangir Alam	1.960	189.49400	169.32675	27.65668	24.35135	24.35135	54.11412	29.76277	Ongoing
19	2019-20	Lahra Chakla Road to Chakla School Tola	Dabeer Anwer Darish	0.535	34.65500	34.57077	4.1093	28.31345	28.31345	34.97639	6.66294	Ongoing
20	2019-20	Belwa Pothia Road in Pipal to Singhiya	Mohammad Misba Alam	1.500	112.90100	102.42428	20.54007	18.14392	18.14392	69.36166	51.21774	Ongoing
21	2019-20	Jhunki Gangi Tola PMGSY Road to Garra Toll	Bigin Kumar	1.580	131.06600	124.77275	19.71075	0.00000	0.00000	52.12415	52.12415	Ongoing
22	2019-20	Baigra Madarsa to Gwala Toll	Jahangir Alam	1.630	160.34300	155.13699	21.63748	0.00000	0.00000	61.61395	61.61395	Ongoing
23	2019-20	PWD Road in Bourna Basti to Lohadanga	Sudarshan Mishra	1.700	125.83800	115.51638	22.53285	19.88461	19.88461	51.14210	31.25749	Ongoing

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-10)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
24	2019-20	Khurkhuriya to Tapuwabari	Alec Raja	1.760	150.50100	138.59774	23.86399	18.38171	18.38171	50.08094	31.60923	Ongoing
25	2019-20	PMGSY Road Daula Chowk to Hatatpara	Ghaznafar Alam	1.520	138.02600	127.70028	20.96246	26.28178	26.28178	68.57566	42.29388	Ongoing
26	2019-20	PMGSY Road Ghat to Taltola via Bangal Border	Ghaznafar Alam	0.740	95.83000	83.88641	11.03429	10.87142	10.87142	38.16536	27.29394	Ongoing
27	2019-20	REO Sadak to Baissa Tola	MANOJ KUMAR GATTANI	1.750	162.29100	143.86803	23.71844	0.00000	0.00000	47.15044	47.15044	Ongoing
28	2019-20	Bualdah PMGSY Road to Jhatbadi Tola	Salik Maner	1.350	124.90000	114.12755	10.83301	45.92129	45.92129	73.00669	27.08540	Ongoing
29	2019-20	Hybrid Road Lehra to Kadam Rasool to Shershavadi Tola	Ajit Kumar	1.500	99.51000	91.83327	10.63433	55.27222	55.27222	70.18643	14.91421	Ongoing
30	2019-20	T02 to Dakshin Bualdah	M/S Singh Enterprises, Prop- Abhishek Kumar Singh	1.044	80.05000	70.45336	8.64256	33.08929	33.08929	50.44950	17.36021	Ongoing
31	2019-20	Kasibari PMGSY Road to Ruhl	Radhika Kumari	1.490	120.88800	121.26962	19.77075	11.01002	11.01002	49.15154	38.14152	Ongoing
32	2019-20	Bastakol Majkuri PMGSY Road to Masidgarh Patthar Kora	Mohammad Anwar Alam	1.575	140.46300	133.94717	17.01285	0.00000	0.00000	56.27060	56.27060	Ongoing
33	2019-20	Belwa Hat to Belwa Kashipur	Mid Mubarak	1.000	79.76500	71.41872	13.28613	13.83236	13.83236	44.01812	30.18576	Ongoing
34	2019-20	Bansbari Haat to Dahgaw Tak via Santal Tola Chakchari	MAHFUZUR RAHMAN	0.850	70.74000	62.23818	6.9634	51.79526	51.79526	62.02237	10.22711	Ongoing

No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Allotment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-10)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
35	2019-20	DB-50 to Anarkali	GHULAM SUBHANI	0.950	88.93500	80.16485	12.92372	66.30465	66.30465	77.49539	11.19074	Ongoing
36	2019-20	Gangl Kharka Gate to Kashbagarhi Naya Basti via Slampur Gangl	VIKASH KUMAR GUPTA	0.900	86.41700	82.58803	5.02506	66.56553	66.56553	79.71920	13.15367	Ongoing
37	2019-20	Himmat Nagar PMGSY Road to Sarpanch Tola	Tanweer Alam	1.290	119.57900	108.78995	16.94441	41.34088	41.34088	67.16912	25.82824	Ongoing
38	2019-20	PMGSY Altabadi to Bharbhan badi Via Hadiya	VIKASH KUMAR GUPTA	2.350	197.07000	131.75613	17.4309	56.73241	56.73241	102.77662	46.04421	Ongoing
39	2015-16	JHUNKI CHOWK TO DAKSHIN TOLA TAK	RAJIV KUMAR SAHA	2.050	160.81000	125.02153	11.70982	78.93415	78.93415	123.86939	44.93524	Ongoing
40	2015-16	JHUNKI PMGSY ROAD TO MUSALMAN TOLA TAK	RAJIV KUMAR SAHA	2.380	205.36000	159.85013	13.97069	101.03288	101.03288	159.01611	57.98323	Ongoing
41	2019-20	Belwa to Futani Basti Adiwasi Tola	Faisal Ahmad	1.575	125.59600	116.16771	20.63371	39.41042	39.41042	92.33986	52.92944	Ongoing
42	2019-20	Belwa Road to Kolha Basti	KUNDAN KUMAR SINGH	1.000	94.54500	88.01624	11.42808	19.61007	19.61007	54.84282	35.23175	Ongoing
43	2019-20	PMGSY Haidikhora Tena to Tupamadi Khankah Tola	Tanweer Alam	1.400	99.41000	98.01054	10.8242	57.07928	57.07928	72.66552	15.58624	Ongoing
44	2019-20	PMGSY Road Masjid Tola to Mohamadnagar School	Vivek Rajan	0.800	62.63600	55.31362	6.81901	12.67325	12.67325	39.56154	26.88829	Ongoing
45	2019-20	PMGSY Mohra Road Near Canalke Pass to Mogho Madrsa Tola	Santosh Agarwal	1.750	139.19000	142.85267	14.19851	0.00000	0.00000	88.89296	88.89296	Ongoing

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative		Agreement Amount		Abolment Received (in Lacs)	Total Expenditure as per MIS	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-10)	Remarks
				Length (in Km)	Amount (in Lacs)	Main Work (in Lacs)	Maintenance (in Lacs)					
1	2	3	4	5	6	7	8	9	10	11	12	13
46	2019-20	Saibhita PMGSY Road to Masjid Tola	Mid Garnafer Rabbani	0.520	44,94200	40,94507	3,38298	0.00000	0.00000	12,67392	12,67392	Ongoing
47	2019-20	PMGSY Kajlamani Mohammadpur Khanqua to Bararo Munawar Tola	Tarweer Ahmad	1.200	95,97000	87,82274	8,44221	0.00000	0.00000	54,09280	54,09280	Ongoing
48	2019-20	PMGSY Kuraili Gaw to Golahari	ABDUL BARIK	1.010	83,67000	75,48708	7,71093	0.00000	0.00000	60,22065	60,22065	Ongoing
49	2019-20	Mastan Chowk PWD Road to Dakchin Tola Bagbahari	Quatser Perwaiz Wajdi	1.690	140,24900	130,76032	23,2153	0.00000	0.00000	47,61978	47,61978	Ongoing
			TOTAL	63.939	5489,797	5010,562	809,967	1301,936	1,301,936	3073,472	1771,53660	

नोट:-

1. खर्च का विवरण MIS से लेना आवश्यक है।
2. अधिवर्धित राशि को धरातार मापदूरत की प्रथम एवं अन्तिम दौर की अधिवर्धित राशि प्रति संलग्न प्रमाण आवश्यक है।
3. पूर्ण निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न लेना आवश्यक है।
4. योजनावार सभी धरातार का अधिवर्धित एक साथ योजना आवश्यक है।
5. निर्गत राशि का सीमा सीमा सिद्ध 15 दिनांक के अन्दर बाता कार्यालय में उपलब्ध कराया जाना आवश्यक है।

Divisional Accounts Officer
Works Division, Kishanganj-1

Executive Engineer
Works Division, Kishanganj-1