

1st on AIC bill.

Name to work— 1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W : REO Sadek to kusha					
tola in terhagachh block					
under MMWSY.					
Agenda:- Monoj Kumar gattani					
Agg No'- 119/MMWSY/SB/2020-21.					
Date of start:- 17-06-2020.					
Date of completion:- 16-06-2021.					
Date of entry:- 05-11-2020.					
Date of M/S:- 05-11-2020.					
① construction of working bench -					
mark pillars ——— EIT					
					:- 1.750km.
② Reference pillars ——— EIT.					
					:- 1.750km
③ clearing and grubbing road					
land ——— EIT.					
					$2 \times (30 \times 58 + 10) \times 1.125 = 3937.50m^2$
					$= 0.39 \text{ hect.}$
5/11/20.					
④ construction of embankment with					
approved material with 100m/s					
1000m lead ——— EIT.					
(graphsheet attached).					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥ Const. of sub grade and earthen shoulder with approved material — E.I.					
Qty!- 3209.17 m ³ , vide TMB, P-4					
@ Rs!- 177.07/m ³ ,					Rs!- 5,68,247=0
					/
⑦ Construction of granular sub-base by providing well graded material for granular I material — E.I.					
Qty!- 1290.82 m ³ , vide TMB, P-4					
@ Rs!- 2655.06/m ³ ,					Rs!- 34,27,204=0
					/
⑧ P.I.F of typical masonry inter-masonry sign board with logo as per — E.I.					
Qty!- 5 m ² , vide TMB, P. No-5					
@ Rs!- 9346.56/m ² ,					Rs!- 46,732=0
					Total Rs!- 41,72,606=0
Add 1% for Labour etc!- (4) Rs!- 41,726=0					
Add 12 for GST ' (4) Rs!- 5,00,712=0					
					Total Rs!- 47,15,044=0
Soni 15/12/20- J.E					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement.</u>					
① Soil :-	327	0.26	m ³ .	@ 23.78/m ³ .	
② Stone aggregate :-					
(53 mm to 9.5 mm) :-			826.12	m ³	
			@ Rs :-	516.42 / m ³ .	
③ Stone aggregate :-					
(9.5 mm to 2.36 mm) :-			331.31	m ³ .	
			@ Rs :-	411.33 / m ³ .	
④ Stone screening :-			494.81	m ³ .	
			@ Rs :-	185.94 / m ³ .	
Sony 15/12/20 J.E					
Bar 6/14/21					