

Name work - RCC Bridge Near Utkarmit Middle
School Bagaha under Western Madhuban Bagaha
Panchayat Block - Baitpathi

Schedule XLV-Form No.-134
Length of Bridge - $3 \times 18.75 \text{ m}$

उत्कर्षित मध्य विमाड कर्म प्रसिद्ध DIVISION

उत्कर्षित कर्म विमाड कर्म उत्कर्षित प्रसिद्ध SUB-DIVISION
आवृत्ति

MEASUREMENT BOOK

Agreement No - 75 (SBB)/2019-20

Name of Agency - S.B Engicon Pvt Ltd.

(Madhuban)

11-2-275

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record measurement					
for 4th on A/C Bill					
NW- Const. of H.L. Bridge Near Utkar					
mit middle school Bazaha und					
western madhuban Bazaha					
Panchayat.					
N/Agency - S.B. Engicon Pvt. Ltd.					
Agreement No. 75(SBE)/20/9-20					
Dt. of Start - 27/02/2021					
Dt. of Comp. 26/08/2021					
Dt. of measurement -					

(1/4) Brick masonry work in
cement mortar (1:4) in
Sub-structure

$$\begin{aligned}
 & \text{(Remaining measurement) - 2nd wall} \\
 & 1 \times 31.50 \times \left(\frac{0.6733 + 0.4}{2} + \frac{0.40 + 0.40}{2} \right) \div 2 \times \frac{1+0}{2} \text{ m} \\
 & = 7.376 \text{ m}^3 \\
 & \underline{7.376 \text{ m}^3}
 \end{aligned}$$

[Signature]
7-05-20
jt

(2/4) Brick masonry work in
cement mortar (1:4) in Sub-
structure

$$\begin{aligned}
 & \text{(Remaining measurement) - 3rd wall} \\
 & 1 \times 31.50 \times \left(\frac{0.6733 + 0.4}{2} + \frac{0.40 + 0.40}{2} \right) \div 2 \times \frac{1+0}{2} \text{ m} \\
 & = 7.376 \text{ m}^3 \\
 & \underline{7.376 \text{ m}^3}
 \end{aligned}$$

[Signature]
7-05-20
jt

[Signature]
7.9.20
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost for 4th on A/C Bill					
Ref-vide TMB P- 55 to 63					
vide MB-2276 P-24 to 52					
and previous bill vide T.					
MB P- 49 to 54					
Dt. of Entry - 28-11-20					
(1/1) E/W in excavation of foundation					
Qty vide TMB P- 49					
$815.154 m^3 @ 125 = 24/m^3$					$= 102090 = 102090$
(2/2) Providing and constructing temporary Island					
Qty vide TMB P- 49					
$2ND @ 291631 = 84$					$Earth = 583344 = 583344$
(3/4) Boxed cast in Bitum-35 grade RCC pile					
Qty vide TMB P- 49					
$546.0m @ 12205 = 60/m$					$= 9394258 = 9394258$
(4/5) RCC grade m30 100 pile cap complete					
Qty vide TMB P- 49 to					
$432.20 m^3 @ 8166 = 07/m^3$					$= 3529375 = 3529375$

Continuation

136,09,067 = 136,09,067

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B: f		136 09 067 m
(5/6) providing and laying of PCC m15 levelling					
Qty (Prd) vide TMB P-50					
38.88 m ³ @ 6730 = 44/m ³					P = 261680 m
(6/6) Providing steel liner 10mm thick for curbs.					
Qty (Prd) vide TMB P-50					
15.96 ton @ 8825 = 16/ton					1409015 m
(7/8) S/F and placing un-coat ed HYSD bar reinforce					
ment in Foundation.					
Qty (Prd) vide TMB P-50					
102.25 m ³ @ 76952 = 83/m ³					7368427 m
(8/9) RCC grade m30 in Sub. Structure					
* UP to 5.0m Ht.					
182.205 m ³ Qty (Prd) vide TMB P-51					
11.392 m ³ Qty vide TMB P-61					
7.604 m ³ Qty vide TMB P-61					
201.801 m ³ @ 8427 = 67/m ³					1695651 m
* Beyond 5.0m up to 10.0m Ht.					
2.28 m ³ Qty vide TMB-2276 P-24					
10.624 m ³ Qty vide TMB P-61					126825 m
7.707 m ³ Qty vide TMB P-61					
20.611 m ³ @ 8578 = 18/m ³					25020672 m

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R.F			250206722
(9/10) S/F and placing H&D Bar reinforcement in Sub structure					
15.778 MT Qty (P.51) vide TMB P-51					
0.0824 MT Qty vide MB-2276 P-24					
1.553 MT Qty vide MB-2276 P-51					
0.848 MT Qty vide MB-2276 P-52					
18.2614 MT @ 77102 = 31/MT $\rightarrow$					1407996
(10/11) providing weepholes in Abutment and R/W Qty vide TMB P-62					
62 Nos @ 130 = 21 each $\rightarrow$					2072
(11/12) Back filling behind Abutment, wing wall Qty vide TMB P-62					
327.99 m ³ @ 776-62/m ³ $\rightarrow$					254724
(12/13) providing and laying filter media with Qty vide TMB P-62					
93.66 m ³ @ 3094 = 38/m ³ $\rightarrow$					289820
(13/14) S/F & fixing Elastic Bearing & Seismic pad S/F/F in position etc					
					26981285

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			6. f — P	269	81.285 = 40
			Qty vide MB-2276 P-25		
			241920.0 cm ³ @ 1:01 / cm ³ — r =		244339 = 40
(14/15) Providing PCC/RCC m230					
grade & Super. structure					
			39.563 m ³ Qty vide TMB P-57		
			38.588 m ³ Qty vide TMB P-57		
			39.563 m ³ Qty vide TMB P-57		
			38.349 m ³ Qty vide TMB P-57		
			39.563 m ³ Qty vide TMB P-57		
			38.588 m ³ Qty vide TMB P-57		
			234.214 m ³ @ 9326 = 58 / m ³ — r =		2184.416 = 40
(15/16) S/A and placing Hydr					
bar reinforcement in					
Super. Structure					
			5.505 MT Qty vide MB-2276 P-27		
			2.503 MT Qty vide MB-2276 P-29		
			0.983 MT Qty vide MB-2276 P-31		
			3.067 MT Qty vide MB-2276 P-33		
			5.505 MT Qty vide MB-2276 P-36		
			2.503 MT Qty vide MB-2276 P-38		
			0.983 MT Qty vide MB-2276 P-40		
			3.067 MT Qty vide MB-2276 P-42		
			5.505 MT Qty vide MB-2276 P-44		
			2.503 MT Qty vide MB-2276 P-46		
			0.983 MT Qty vide MB-2276 P-48		
			3.067 MT Qty vide MB-2276 P-50		2831.552 = 40
			36.174 MT @ 78275 = 88 / MT		

Continuation 322,41,592 = 40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.C. —	3.22	41.592 =	
(14/17) wearing coat providing and laying cement					
10.867 m ³ qty vide TMB P-60					
10.800 m ³ qty vide TMB P-60					
10.867 m ³ qty vide TMB P-60					
32.534 m ³ @ 1380 = 59/m ³ —					449021 =
(17/18) providing RCC m.30 grade in Railing - construction					
qty vide TMB P-60					
115.680 m @ 2194 = 58/m —					253904 =
(19/22) providing and laying of Strip Seal Expansion					
qty vide TMB P-60					
33.80 m @ 12353 = 31/m —					417542 =
(19/24) Const. of Embankment with approved material					
qty (prev) vide TMB P-51					
600.0 m ³ @ 187 = 51/m ³ —					112506 =
(20/25) U.S.B. Granular Sub.					
same by providing					
qty (prev) vide TMB P-51					
44.0 m ³ @ 216 = 96/m ³ —					97546 =

335,72,111 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. G.	P 33	572.111=10
(21/29) providing and laying boulders upon on					
Qty vide TMB P-63					
40.320 m ³ @ 3112 = 44/m ³ - r =					125494=10
(22/30) providing and laying pitching on slope					
Qty vide TMB P-63					
166.90 m ³ @ 3112 = 44/m ³ - r =					519466=10
(23/31) providing and laying filter materials under-					
neath					
Qty vide TMB-2336 P-53					
83.449 m ³ @ 3267 = 09 /m ³ =					272635=10
(24/32) Const. of Embankment with approved material					
Qty vide TMB P-63					
2329.0 m ³ @ 187 = 51 /m ³ - r =					436711=10
(25/1) Earth work in excavation for structure					
(Under wall)					
477.081 m ³ Qty (PM) vide TMB P-52					
154.861 m ³ Qty vide TMB P-56					
631.942 m ³ @ 125 = 24 /m ³ - r =					79144=10

3,50,05,561=10
Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. = 350.05, 561 = 4
(26/2) Brick flat Soling in foundation.					
251.84 m ² qty (per) vide TMS P-52					
83.94 m ² qty vide TMS P-56					
335.788 m ² @ 289 = 53/m ² - 1 = 37221 = 4					
(27/3) PCC grade m/s in open foundation					
37.776 m ³ qty vide TMS P-52					
12.532 m ³ qty vide TMS P-56					
50.368 m ³ @ 6484 = 44/m ³ - 1 = 326608 = 4					
(28/4) Brick masonry work in					
cm (1:4)					
(Inside wall)					
488.134 m ³ qty (per) vide TMS P-53					
7.376 m ³ qty vide TMS P-55					
7.376 m ³ qty vide TMS P-55					
167.244 m ³ qty vide TMS P-56					
670.130 m ³ @ 6356 = 66/m ³ - 1 = 4259789 = 4					
(29/6) providing weep holes in brick masonry work.					
qty vide TMS P-57					
400 @ 130 = 21 Each - 1 = 52084 = 4					
4 3.5741, 263 = 4					
i) Less 10% below as per agreement					3.974, 26 = 4
					4 3.5767, 137 = 4

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. f — P	357	67/37 =
ii) Less previous payment				2,66	31,765 =
vide T m B P- 53 to 54				91,35	372 =
<i>Cam Scanner</i> 28-11-20 SE 28-11-20 142 5-9-21					
<u>material Statement</u>					
i) Stone chips -				297.46 m ³	
ii) Coarse Sand -				148.73 m ³	
iii) Earth work -				2329.0 m ³	
iv) Fine Sand -				393.59 m ³	
v) Stone Aggregate -				212.52 m ³	
vi) Stone -				207.22 m ³	
vii) Stone Spalls -				41.44 m ³	
viii) Bricks -				93268 Nos.	
ix) Coarse Sand -				43.67 m ³	
<i>Cam Scanner</i> 28-11-20 SE 28-11-20 142					

Continuation