

4th on Alc bill.

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N.W:-	Jhumki	PMGSY	road		
	to	Mughalnarm	tola.		
Agency:-	Rajiv	gahai, dhamrongraj			
	kishanrongraj.				
Agr No:-	21	MM(GSY)	ST	SBD	2016-17.
Date of start:-	19-08-2016.				
Date of completion:-	18-08-2017.				
Date of M/S:-	15/3/2021.				

Meadowcroft: Nil -

1

אכטן
ט. א

Abstract of cost on 4-th em NLC bfl.

- ① (a) Construction of reference and working benchmark — EIT

Aug. 23, 1950 k.m., vide TMB, p-15

Cost:- 6949.091/km, Rs:- 16,539=00

- (b) Const. of reference billions - \$1

Sty! - 2.380 k.m), visto TMB, P-15

Ans: - 70.5G. 75 1K.mn, Ans: - 16,795 = 0.

- ② clearing and grubbing road

land —————— ETS

Qty:- 1.67 hect, vide TMB, p-9.

$$\text{Ques.} - 37, 355.12 \text{ hect., P.S.} - 62,383 = 50.$$

- ③ PIF of typical isotropic resting skin beneath:

Bty: -2 m/s, vido TMB, p-9.

$\text{P}_1 = 8,366.94$ ou,

Continuation

Q.O AS:- 1,12,451 = 50.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(34) PIF of sets - reflectorised Cautionary, mandatory and informatory sign board - E11. (600mm equilateral triangle)					
Qty - 6 nos, vide TMB, p-22					
(P1:- 3763.72 m ²)					Rs. - 22,582 = 00
(35) PIF of sets - reflectorised, Cautionary, mandatory and informitory sign board - E11 (600 x 450 mm rect.)					
Qty - 6 nos, vide TMB, p-22.					
(P2:- 4458.35 m ²)					Rs. - 26,750 = 00
					1
					Total Rs. - 1,76,68,457 = 00
10% below:					(-) Rs. - 17,66,845 = 00
					Total Rs. - 1,59,01,611 = 00
less previous payment +					(-) Rs. - 10,15,314 = 00
(vide TMB, page - 4,14, & 24)					(-) Rs. - 43,43,892 = 00
					(-) Rs. - 47,44,082 = 00
					Total Rs. - 57,98,323 = 00
					1
					Sig 5/4/2021 J.C
					2021 6/4/21

Continuation