

mmky SC

Schedule XLV-Form No. 134

pwn Shakarkata Se Lagunia
Maha dalit to latak.

_____**DIVISION**

Taiverigang

_____**SUB-DIVISION**

MB. NO-421

MEASUREMENT BOOK

Pranod Kumar

Abstract

Gr on a/c Bill

30

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W	PWD	Tharkha se	Laguna		
		Pranjalit dila tak			
Contractor	Pranjal Kumar				
Agg. No.	54/SB2/MMSY/2012-18				
Commencement date	28/10/2012				
Completion date	27/10/2018				
Actual date of completion	18/04/2020				
No further measurement					

(1) Road Work (P-25, item 1)				
Qty	04 Nos	@ Rs 4624.61 / each	—	Rs 18498.00
(2) Reference Pillar (P-25, item 2)				
Qty	15 Nos	@ Rs 2122.89 / each	—	Rs 31843.00
(3) Clearing & grubbing (P-25, item 3)				
Qty	1.34 Hec	@ Rs 45320.41 / Hec	—	Rs 61533.00
(4) Excavation in roadway (P-25, item 4)				
Qty	160.90 m ³	@ Rs 72.10 / m ³	—	Rs 11607.00
(5) E/W filling in embankment (P-25, item 5)				
Lead with 100m				
Qty	3607.56 m ³	@ Rs 154.58 / m ³	—	Rs 557559.00
Lead with 1000m				
Qty	1546.23 m ³	@ Rs 173.27 / m ³	—	Rs 267915.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F Amount				Rs	
② Road Marking (p. 28, item 22)					
Qty 658.00m ² @ Rs 12.48m ²					
				Rs	74012.00
				Rs	19943765.00
Deduction 10% as per agg ^o				Rs	1994377.00
				Rs	17949388.00
Previous payment (-)				Rs	17006786.00
Payable amount				Rs	942602.00
Sd/- 12/01/2021					
				12.4.21	
				AE	