

જિલ્લા-ચીફ ડીપાર્ટમેન્ટ ઓફ રેવિન્યુ અને આબોલીશન ડીપાર્ટમેન્ટ

(Mansu-)

Schedule XLV-Form No. -134

જામીનો ચાર્જ વિભાગ, ચાર્જ પ્રમોટર પ્રવાસી

DIVISION

જામીનો ચાર્જ વિભાગ ચાર્જ અધિકારી

SUB-DIVISION

પ્રમોટર નોનપ્રવાસી

MB No - 2252

MEASUREMENT BOOK

સંવેદક :- ગુલામ અલી

1st an A/c Bill.

1

Name of Work—

Situation of Work--

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Cons. of Road and on works with maintenance for Gaura chowk Bela Gauri Road to Amin Sahab tala under MNS Agency:- Gulaab Khan of Laxmi Sagar, Madhubani					
Agreement No:- 25 BBD-2019-20.					
Date of Commence- 18.11.2019					
Date of completion- 24.02.2020 17.11.2020.					

work done

(1/2) plw & fixing of working benchmark pillar.

(a) working benchmark pillar.

$$66 \times 30 \text{ m} = 1980 \text{ m}.$$

$$\frac{20m}{1000} = \frac{20m}{1000m}$$

Q. 4	2 km.
------	-------

(b) Reference pillar

$$66 \times 30m = 1980m$$

20 m + 20 m

2000 ၈၇

Qty.	2 k. am.
------	----------

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1) P/v 2 Fixing of working benchmark pillar					
(a) Working benchmark pillar					
Qty vide TMA P- 1					
Qty = 2 Km					
@ ₹ 4381 = 48/km — ₹ 8763 = 00					
(b) Reference pillar					
Qty vide TMA P- 1/2					
Qty = 2 Km					
@ ₹ 2023 = 50/km — ₹ 4047					
(2/2) clearing & grubbing Forest Land etc.					
Qty vide TMA P- 2					
Qty = 1.4 Ha.					
@ 49789 = 47/Ha — ₹ 63635 = 00					
(3/3) Excavation for Roadway in soil using manual Means etc.					
Qty vide TMA P- 2					
Qty = 105 m ³					
@ ₹ 81 = 20/m ³ — ₹ 8526 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Constn. of embankment with material obtained from borrow pit etc.					
(a) Lead 1000m					
Qty vide TMB P-2/3					
Qty = 208.34 m ³					
@ ₹ 187 = 51/m ³					₹ 39666.200
(b) Lead 100m					
Qty vide TMB P-3					
Qty = 511.62 m ³					
@ ₹ 142262/m ³					₹ 72969.200
(5/6H) Constn. of hammer					
Sub-base by providing well graded material etc.					
Qty vide TMB P-3/4					
Qty = $\frac{511.5 \text{ m}^3}{201.4 \text{ m}^3}$					
@ ₹ 2653233/m ³					1357209=0 ₹ 746664=00
(6/22) P/V 2 Fixing of typical minor Informative sign board with logo etc.					
Qty vide TMB P-4					
Qty = 2 No.					
@ ₹ 11810 = 81/No.					₹ 23622.200

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/23) Earth work in excavation					
For foundation for H.P					
Subvert 600 mm dia					
Qty vide TMB P-4					
Qty = 15.66 m ³					
@ ₹ 261 = 90/m ³				₹	4102 200
(8/24) P/v PCC M-15 Concrete					
For plain concrete in					
open foundation etc.					
Qty vide TMB P-4					
Qty = 2.05 m ³					
@ ₹ 6323 = 63/m ³				₹	17937 200
(9/25) P/v Concrete for plain					
Reinforced concrete in					
open foundation etc.					
Qty vide TMB P-5					
Qty = 13.87 m ³					
@ ₹ 6384 = 90/m ³				₹	56874 200
(10/26) P/v Laying PCC					
Pipe 600 mm dia etc.					
Qty vide TMB P-5					
Qty = 7.5 m					

Continuation

Scanned by CamScanner