

2nd on A/c Bill

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

N/W - C/H of Road & C.D
work for Bituhar to
Bituhar Masahri hole
under MMGSY(SC)

Agency:- Sri Dharmeshwar Jha

Ag. NO 96 SBD/19-20

D.O. 25-01-2020

D.O.C 24-01-2021

Record Entry.

NIL

1 inch
25/1/20

J.E.

[Signature]

Abstract of cost.

① P/F Setting out Pillars.

QVTMB P-1 15 Nos

@ Rs 2504.66 — Rs 37570.00

② clearing & grubbing

QVTMB P-1 0.649 Hect

@ Rs 49739.97 — Rs 32281.00

③ Dismantling B/W

QVTMB P-1 70.29 m²

@ Rs 228.40 — Rs 16054.00

④ Dismantling Pcc/Rec

QVTMB P-2 2.58 m²

@ Rs 398.64 — Rs 1028.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Removal of H.P. —					
QVTMB P-2		15 M			
@ Rs 229.83 —					Rs 3447.00
⑥ Const. of embankment from r.w. cutting					
QVTMB P-2		30.18 m ³			
@ Rs 3042 —					Rs 948.00
⑦ Const. of embankment from R. pits —					
QVTMB P-2					
⑧ Lead 100M — 1417.50 m ²					
@ Rs 142.67 —					Rs 202235.00
(ii) Lead 1000 M					
354.375 m ³ @ Rs 187.51 Rs					66449.00
⑨ E/W excavation unford ⁿ					
QVTMB P-2		59.596 m ³			
@ Rs 261.90 —					Rs 15608.00
⑩ P/L Rec M/S in levelling					
QVTMB P-2		9.19 m ³			
@ Rs 6318.72 —					Rs 58069.00
⑪ P/L PCC M20 in sub 5/r.					
QVTMB P-3		67.486 m ³			
@ Rs 7267.79 —					Rs 490474.00
⑫ P/L NP3 H.P 1000 mm dia.					
QVTMB P-3		15 M			
@ Rs 3971.42 —					Rs 59571.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) P/L G/SB					
QVTMB P-3			1850.71 m ³		
@ Rs 3181.90					Rs 4297824.00
(13) P/L WBM gr-III					
QVTMB P-3			63.28 m ³		
@ Rs 3959.33					Rs 250550.00
(14) Const. of Subgrade					
QVTMB P-3			648.00 m ³		
@ Rs 189.39					Rs 122725.00
(15) P/P MMBSSY Board					
QVTMB P-4			2 Nos.		
@ Rs 10298.80					Rs 20598.00
					Rs 5675431.00
Less 4.97% Below (-)					Rs 282069.00
					Rs 5393362.00
Less Prev. payment (-)					Rs 970805.00
					Rs 4422557.00
Amount					Rs 2511270
S.E.					
C&P					
20.3.21					