

House & Hardeo Road To 706

Schedule XLV-Form No. 134

A. E. RND Works

DIVISION

Kotwa

SUB-DIVISION

M.B.N. 0-5592.

Manish Kumar

MEASUREMENT BOOK

mm64y(5c)

Kotwa

1st on A/c bill

Name for work— 1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
Name of work—				
Constn of road				
from H/O Hardeo Rout to Lob				
under HHWSY				
Agency—				
Manish Kumar				
At—				
Rajabazar, Mohihari				
Agreement No—				
37 SBD/2020-21				
Agreement Value—				
1,67,766.05 = ₹				
Date of start—				
02.10.2020				
Date of Completion—				
01/07/2021				
Record Entry				
① Constn of benchmark—				
2.280 Km				
② Constn of Ref. Pillar—				
2.280 Km				
③ Prov'n and fixing HHWSY				
informatory sign board—				
3 Nos				
④ Clearing and grubbing				
road land				
2. $\times 10 \times 30 \times 1.50 =$				
900.00 H				
2. $\times 10 \times 30 \times 1.50 =$				
900.00 H				
2. $\times 10 \times 30 \times 1.50 =$				
900.00 H				
2. $\times 10 \times 30 \times 1.50 =$				
900.00 H				
2. $\times 10 \times 30 \times 1.50 =$				
900.00 H				
2. $\times 15 \times 30 \times 1.50 =$				
1350.00 H				
2. $\times 1 \times 25 \times 1.50 =$				
75.00 H				
6 825.00 H				

Continuation

= 0.68 hect

[illegible]