

361/20-21

ପ୍ରକାଶନାମା 5026

Schedule XLV-Form No. 134 (MMSY-SC)

Lokesh Narayan.

କୃଷି

DIVISION

mmsy SC

କୃଷି

SUB-DIVISION

MEASUREMENT BOOK

ମାପାମାପ କାଗଜ

2nd on A/c Bill

24

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work					
Taxata to be to S026					
Block - Sangrampur					
Agreement No - 21SBP/2020-21					
Agency - Lokesh Narayan					
Date of work order - 22-06-2020					
Date of completion - 21-06-2021					
Agreement value - 8019700/-					
Date of measurement - 05-04-2021					
① P/R & laying, spreading & compacting Stone aggregate					
..... WBM grade - IV					
$91.4 \times 30.00 \times 3.75 \times 0.075 = 75.94 \text{ m}^3$					
at curve & joint					
$2 \times 100 \times 30.00 \times \frac{4.00 + 4.15 + 3.90}{3} \times 0.075 = 18.07 \text{ m}^3$					

Continuation

ABSTRACT COST

26

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on of Bill					
Date	12-04-2021				
① const. of reference & working bench mark					
Qty vide r.r.b. & page - 18					
Qty = 0.300 km					
@ Rs 2871.54/km					Rs 861.46
② const. of reference pillar					
Qty vide r.r.b. & page - 18					
Qty = 0.300 km					
@ Rs 2668.28/km					Rs 790.10
③ cleaning & grubbing road					
Qty vide r.r.b. & page - 19					
Qty = 0.27 km					
@ Rs 51133.76/km					Rs 13806.00
④ const. of embankment					
Qty vide r.r.b. & page - 19					
Qty = 411.21 m ³					
@ Rs 202.52/m ³					Rs 83278.00
⑤ const. of embankment					
Qty vide r.r.b. & page - 19					
Qty = 957.49 m ³					
@ Rs 167.41/m ³					Rs 160628.00
⑥ Excavation of road way					
Qty vide r.r.b. & page - 19					
Qty = 67.50 m ³					
@ Rs 74.16/m ³					Rs 5006.00

Continuation

Rs 280303.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) const of crsb cur-1 by P/V well graded material					
sty wide T.M.B. & page-20					
			sty = 89.06	m ³	
@ Rs 3075.77/m ³				Rs	273928.00
(8) P/V, laying, spreading & compacting stone aggregate					
crsbm cur-1B					
sty wide T.M.B. & page-20					
			sty = 114.94	m ³	
sty wide crsb & page-20					
			sty = 112.78	m ³	
			Total sty = 227.72	m ³	
@ Rs 3823.12/m ³				Rs	870601.00
(9) const of un reinforced concrete pavement					
sty wide T.M.B. & page-20					
			sty = 227.23	m ³	
sty wide T.M.B. & page-20					
			sty = 258.01	m ³	
			Total sty = 485.84	m ³	
@ Rs 7178.30/m ³				Rs	3487505.00
(10) P/V Fixing of typical minor work					
Sigam Board					
sty wide T.M.B. & page-20					
			sty = 216	m ³	
@ Rs 11483.54/each				Rs	22967.00

Continuation

Rs 4935304.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) (31) E.P.O excavation for foundation Structure - - - - -					
Qty wide T.M.B. & page - 21					
				Qty = 23.45 m ³	
@ Rs 263.32/m ³					Rs 6342.00
(12) (32) Sand filling in foundation Bunches as per drawing					
Qty wide T.M.B. & page - 21					
				Qty = 2.19 m ³	
@ Rs 400.50/m ³					Rs 877.00
(13) (34) P.V P.C.C. 1:1.5 for plain cement concrete as per scheduling - - - - -					
Qty wide T.M.B. & page - 21					
				Qty = 3.78 m ³	
@ Rs 5971.31/m ³					Rs 22572.00
(14) (35) P.V Reinforce concrete or M.S for Box culvert - - -					
Qty wide T.M.B. & page - 21					
				Qty = 22.09 m ³	
@ Rs 7527.11/m ³					Rs 166274.00
(15) (41) P.V Weep holes in R.C.C. concrete about roof - - -					
Qty wide T.M.B. & page - 22					
				Qty = 20 Nos.	
@ Rs 83.11/each					Rs 1662.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16/43) Supplying, fitting & placing M.T.S.D. Bar (reinforcement for 415)...					
Qty under T.M.B. & page - 22					
			8.42	1.61	MT
Rs 46123.11/MT				Rs	74258.00
				Total Rs	5207289.00
(17/46) Add @ 8% @ 12%				Rs	624875.00
(18/47) Add cess @ 1%				Rs	55073.00
				Rs	5887237.00
Below 0.06% is the agreement.					
				Rs (-)	3532.00
Less previous bill as per allotment.				Rs	5883705.00
T.M.B. & page - 15				Rs (-)	593519.00
T.M.B. & page - 22				Rs (-)	2703803.00
				Total Less Rs (-)	5900854
					3297322
				Net Rs	2586383.00
				15-04-21	
				A.E	SE