

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction					
of road from Himmatt-					
Near PMGSY Road to					
Satnamch talw under					
MMGSY (ST).					
Agency: Tanweer Alam.					
Ag. no.: 146/MMGSY/ST/2020-21.					
Date of start: 17.06.20.					
Date of completion: 16.06.21.					
Record measurement					
① Setting out Pillars -					
② working bench mark					
Pillars -					
$43 \times 30.00 = 1290.00 \text{ m.}$					
$\approx 1.290 \text{ km.}$					
③ Reference Pillars,					
$43 \times 30.00 = 1290.00 \text{ m.}$					
$\approx 1.290 \text{ km.}$					
④ clearing and grubbing road					
land including - - -					
$2 \times 43 \times 30.00 \times 1.125 = 2902.50 \text{ m}^2$					
$\approx 0.290 \text{ Hec.}$					

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
<u>(1) P&F of working bench mark</u>					
<u>1,2 pillars—</u>					
<u>i) Benchmark pillars—</u>					
<u>1.290 km (vide TMBP-15)</u>					
<u>@ RS-3953.61/KM = RS- 5099.00/-</u>					
<u>(ii) Reference pillars—</u>					
<u>1.290 km (vide TMBP-15)</u>					
<u>@ RS-1812.42/KM = RS- 2338.00/-</u>					
<u>(2) cleaning & grubbing road</u>					
<u>land including cart tracks</u>					
<u>0.290 Hec (vide TMBP-15)</u>					
<u>@ RS-51193.76/Hec = RS- 14829.00/-</u>					
<u>(3) Dismantling of existing</u>					
<u>4,5 structure like culverts —</u>					
<u>i) cement concrete—</u>					
<u>10.05 m³ (vide TMBP-15)</u>					
<u>@ RS-484.74/m³ = RS- 4872.00/-</u>					
<u>ii) Brick masonry.</u>					
<u>49.50 m³ (vide TMBP-15)</u>					
<u>@ RS-231.77/m³ = RS- 11473.00/-</u>					
<u>(4) Excavation for road way in</u>					
Continuation					

Continuation

