

RAVI KUMAR

Barharwa Kalia Adiya to Loro
Schedule XLV-Form No. 134

Executive Engineer
R.W.D. (W) Division

Mothari

A. E. RWD Works

DIVISION

Kothua

SUB-DIVISION

M.B.N. - **5510**

MEASUREMENT BOOK

1 st on A/c bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
Name of work- Const ⁿ of road					
from Barharua Kallan Adiya to					
L. 50 under H.M. 105					
Agency- Ravi Kumar					
At- Raja Bazar, Motihari					
Agreement No- 52 SBD/2020/21					
Agreement Value- 4920088=0					
Date of start- 21/09/2020					
Date of Completion- 20/06/2021					
Recorrel Entry					
① Const ⁿ of benchmark-					0.68 Km
② Const ⁿ of Ref Pillar-					0.68 Km
③ Prov ⁿ and fixing H.M. 105					
informatory sign board- 2 Nos					
④ Clearing and grubbing					
road land					
2 x 5 x 30 x 1.50 =					450.00 ft
2 x 5 x 30 x 1.50 =					450.00 ft
2 x 5 x 30 x 1.50 =					450.00 ft
2 x 5 x 30 x 1.50 =					450.00 ft
2 x 2 x 30 x 1.50 =					180.00 ft
2 x 1 x 20 x 1.50 =					60.00 ft
					2040.00 ft
					= 0.20 hect

Continuation

Continuation