

Sukhasan To Marang Jih M.M.G.S.Y-S.C)

Measurement Book

Schedule XLV-Form No. 134

Khagania

DIVISION

Aionli

SUB-DIVISION

MB No-1084

Agency - Jinesh Kumar
Agw - 13 S.BT/2020

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of road from Pukhason to Narandil					
Agency - Sri Dinesh Kumar s/o Narayam Yadav, Siwanpur, Fatehpur, Dist - Gaya (Bihar)					
Agreement value - 1,01,89,563 = 00					

Agreement No - 13580/2020-21

Date of Start - 28.08.2020

Date of Completion - 27.08.2021

① Providing and fixing of working bench mark. do -					
		1.0	1.0		

② Clearing and grubbing road land including liborotting - do do					
$2 \times 10 \times 30.0 \times 3.50 = 2100.00$					
$2 \times 10 \times 30.0 \times 3.50 = 2100.00$					
$2 \times 10 \times 30.0 \times 3.50 = 2100.00$					
$2 \times 10 \times 30.0 \times 3.50 = 2100.00$					

C.O = 8400.00

Continuation

3rd on a/c 2111

Abstract of Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①	Paving and fixing working bench marks do do				
1.0 No	8 1/2	width	1 1/2		
	② 3892.23 / No 2 3892 = 00				
②	Clearing and grubbing road land do do				
0.98 Hec	8 1/2	width	1 1/2		
	③ 49496.70 / Hec 2 48507 = 00				
③	Construction of embankment				
	Lead 1000 M				
258.055 m ³	8 1/2	width	1 1/2		
	④ 174.83 / m ³ 2 45116 = 00				
④	Construction of embankment				
	Lead up to 100 M				
1032.22 m ³	8 1/2	width	1 1/2		
	⑤ 150.21 / m ³ 2 155050 = 00				
⑤	Construction of sub grade and earth shoulder do do				
1876.50 m ³	8 1/2	width	1 1/2		
	⑥ 176.47 / m ³ 2 331146 = 00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>(6)</u> Construction of Gravel - 8.5 - 10					
889.991 m ² 8.5 by 10 m area					12
@ 2782.80/m ³					2031680 = 0
<u>(7)</u> Brickwork 1/2 laying Gravel - 11 - 12					
236.722 m ² 8.5 by 10 m area					19
236.722 m ² 8.5 by 10 m area					991960 = 0
+ 25.312					
262.034 @ 2739.61/m ³					922487 = 0
<u>(8)</u> Excavation for Structure below					
59.56 m ³ 8.5 by 10 m area					19
@ 260.59/m ³					15520 = 0
<u>(9)</u> Brickwork PCC M 1:2 (1:2:5:5) in level Course - 10					
5.92 m ² 8.5 by 10 m area					19
@ 5022.55/m ³					29733 = 0
<u>(10)</u> Brickwork 1/2 laying RCC M 1:2:5 PCC					
15.0 m ² 8.5 by 10 m area					19
@ 3772.28/m ³					56584 = 0
<u>(11)</u> Brick masonry work in CM (1:4) in head wall - 10 - 10					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
61.22 m ² sty. viderump $\frac{20}{11}$					
(12) 30	Q.	5831.02/m ²			3569.75=00
Plaster on walls					
Cement mortar					
(1:4) on brick work.					
90.10 m ² sty. viderump $\frac{20}{12}$					
Q.	178.0/m ²				16038=00
(13) 31	Primer 1.5 mm				
Cement putty					
including wrap					
28.44 m ² sty. viderump $\frac{20}{13}$					
Q.	46.51/m ²				1323=00
(14) 25	Providing and fixing logs				
Citrus board doors					
2.04 m ² sty. viderump $\frac{20}{14}$					
Q.	8885.80/m ²				17772=00
(15) 12	Construction of Un				
reinforcement concrete					
Concrete M30 grade.					
do do					
210.83 m ³ sty. viderump $\frac{20}{15}$					
Q.	6708.04/m ³				1414256=00
Total					5515561=00
Add GST @ 12%					661867=00
Add L.C @ 1%					55156=00
C.O					6232584=00

Continuation

Scanned with CamScanner