

ABSTRACT OF COST

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:- Construction of road from Kasaiya to Negadihn					M.M.G.S.Y road
Jeruapazi. under M.M.G.S.Y					to
Agency:- S/S Raveev Kumar, A.I.-K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna.					
Agg. No - 45/320/ M.M.G.S.Y/ 2020-21					
Date of Commencement - 30-07-2020					
Date of Completion - 29-07-2021					
Agg. value (Contract) - Rs. 1,60,51,362 = 10					
Rate quoted - 10% Below.					
(1/1) Pl. and fixing B.M. Pillar					
- do -					
Ch. V.T.M.B. 108.P-1, 2, 3, 4					
2.60 cum @ Rs. 33298 = 32/4 m Rs. 86576 = 10					
(2/2) cleaning and grubbing road land - do E/I					
Ch. V.T.M.B. 108.P-2, 3, 4					
0.91 Hec @ Rs. 51138 = 76/1 Hec Rs. 46,538 = 10					
(3/4) Const? of embankment with lead up to 1000 m - do					
Ch. V.T.M.B. 108.P-4, 5, 6, 7, 8					
1.12 Hec @ Rs. 176 = 32/1 m Rs. 30,135 = 10					

Continuation

16-04-2021
 जलक अभियंता
 जल एवं विभाग
 जल, झापा

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B. P. R.	1,63,243=00
(4/5) Const ⁿ of embankment with					
lead up to 100 m - do-El.					
33.76 m ² V.T.M.B. 108. P-4 1/2 (3) 1/2					
Int 33.40 m ³ @ R 135 = 12/00 ³ - R					4,532=00
(5/7) Const ⁿ of subgrade and					
weather shoulder - do-El.					
Qty V.T.M.B. 108. P-6 1/2 (1)					
2587.20 m ³ @ R 176 = 36/00 ³ - R					4,46,961=00
(6/8) Construction of Subgrade					
grading - I					
and weather shoulder -					
Qty V.T.M.B. 108. P-6 1/2 (2)					
1669.20 m ³ @ R 2087.27/00 ³ - R					34,84,071=00
(7/9) Plv and laying H.B.M.					
Gr-3 - do-El.					
Qty V.T.M.B. 108. P-7 1/2 (4)					
646.87 m ³ @ R 2903 = 34/00 ³ - R					18,78,098=00
(3/13) Const ⁿ of G.S.B. grading					
- do-El.					
Qty V.T.M.B. 108. P-7 1/2 (3)					
367.20 m ³ @ R 2087 = 27/00 ³ - R					7,67,072=00
(9/23) B/work in excavation					
for structure - do-El.					
Qty V.T.M.B. 108. P-4 1/2 (1)					
119.192 m ³ @ R 294 = 43/00 ³ - R					35,129=00
(10/34) Plv P. cc M.S. in chof. fnd.					

Continuation

कार्यपालक
ग्रामीण कार्य
कार्य प्रमंडल