

Construction of Road from R. Dethar
to Baeiga (Katoria)

Schedule XLV Form N.134.

P.W.D.

MB No. → 2043

(J. D. N. Gen.)

VIKASH KUMAR SINHA

DIVISION

Block → Katoria

SUB DIVISION

VIKASH KUMAR SINHA Length → 6.700 km

MEASUREMENT BOOK

1st. on A/c Bill:-

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
① Name of work - Construction of Road					
from R. Pothar to Solgaikolonye					
Agency - Vikash K. Sinha					
Agreement No - 41580/2020-21					
Date of start - 19.9.2020					
Date of Completion - 18.9.2021					
Date of measurement - 26.11.2020					
Date of entry - 26.11.2020					

① Providing and fixing Bench mark					
Pillar do - do all Coop.					7 Nos
② Providing and fixing reference					
Pillars do - do all Coop. Job.					26 Nos.
③ Construction of Embankment with					
approved materials obtained from					
borrow pits					
PART-A	CH	Distance	C/S Area	M/Arc	Volume
	0	0	1.365	-	-
	50	50	1.320	1.348	67.125 m ³ .
	100	50	1.55	1.435	71.750 "
	150	50	1.65	1.60	80.00 "
	200	50	1.55	1.60	80.00 "

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(28) (96) P/V Approach slab					
do - do - Comp. job					
37.80 m ³ VTM B P - (19) item (15)					
					₹ 6968.13 / 49
					₹ 263395 = 00
					₹ 2,03,91,526 = 00
Add Labour Cess @ 1%					₹ 203915 = 00
Add VAT @ 12%					₹ 24,46,923 = 00
G Total :-					₹ 230,42,364 = 00
Less 10% Below as per Ag.					₹ 23,04,236 = 00
					₹ 2,07,38,128 = 00
Less Previous bill paid					₹ 80,28,120 = 00
Net Amount					₹ 1,27,10,008 = 00

By  20/2/21
JE

By  20/2/21
JE

By 

By 

03/03/21

JE

(Continuation)

