

MM65Y(5C) 27/11/2024 NH 104 TO 701 LAXMIPUR (BAHUA
PM65Y SHADAK SE LAXMIPUR VIA BILHUL NAR
DHA TIA TOLLA TAK
Schedule XLV-Form No. 134

27/11/24

DIVISION

27/11/24

SUB-DIVISION

MB No - 234

2024-21

Measurement Book

प्रमाणित किया जाता है कि इस गांधी
पुर पेंसी में मन्गिन फरा सुदिर-
100 (एक सौ) रुक है जो सदाय
कमिनेला ग्रामीण कार्य विभाग का
डावर प्रोजेक्ट, सोकरी क्षेत्र में है


Executive Engineer
Rural Works Department
Works Division Phulparas
19.12.2020

Sch. XLV - Form No. 134

फुलपारा DIVISION
सोकरा SUB-DIVISION

Measurement Book

No. 234
2020-21


Name of Officer Executive Engineer
Rural Works Department
Works Division Phulparas

Date of first entry _____

Date of last entry _____

</



2nd on A/c Bill

10



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const. of road					
Name of Agency					
Agreement No.					
Date of Commencement:-					
Date of Measurement:-					
Item No. of					
Const. of granules					
sub bar					

$6\text{Hb} \times 30\text{m} \times 3.75 \times 0.10 = 67.50 \text{ m}^3$
 $1\text{Hb} \times 20\text{m} \times 3.75 \times 0.10 = 7.50 \text{ m}^3$
75.00 m³


 15.04.2021
 J.C.

 15.04.2021
 AE

Material Statement
 Material
 Stone Metal 67.50 m³
 & Coarse Sand:- 33.75 m³


 15.04.2021
 J.C.

 15.04.2021
 AE
 Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of 2 nd A/c Bill					
Date 15.04.2021					
Item No. 01					
Providing & fixing of					
Working bench mark					
& reference pillars					
Abstract of 2 nd A/c Bill Page 5 -					10 H.
10 H. @ Rs 2547.80/H					
→ Rs 25478.00					
Item No. 02					
Clearing & grubbing					
stone land (By manual					

means)					0.426 H
Abstract of 2 nd A/c Bill Page 5 -					1st
0.426 H @ Rs 49436.70/H					
→ Rs 21,086.00					
Item No. 03					
Dismantling of					
existing structures					
as per specification					88.00
Abstract of 1 st A/c Bill Page 6 - M ³					
88.00 M ³ @ Rs 228.72/M ³					
→ Rs 20,127.00					
Item No. 04					
Removing all types of					
H.P. Grommets & Dismantling					

Rs 66,691.00
Continuation

Rs 66,691.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of 1st A/c Bill Page 6 - m					15.60
15.00 m @ Rs 228.00/m					
→ Rs 3420.00					
Item No. 25					
Const. of embankment					
with material obtained					
from borrow pits					
(a) 1000 m lead					
Abstract of 1st A/c Bill Page 6 - m ³					312.47
312.47 m ³ @ Rs 175.11/m ³					
→ Rs 54712.00					
(b) 100 m lead					

Abstract of 1st A/c Bill Page 6 - m ³					1249.88
1249.88 m ³ @ Rs 139.90/m ³					
→ Rs 174858.00					
Item No. 26					
Earthwork in excavation					
for foundation					80.39
Abstract of 1st A/c Bill Page 7 - m ³					
80.39 m ³ @ Rs 260.50/m ³					
→ Rs 20940.00					
Item No. 27					
Providing 77m (P.C.C.)					
1:2:4 as levelling					
course in foundation					19.98
Abstract of 1st A/c Bill Page 7 - m ³					

Continuation

Rs 322,990.00

Rs 322,990.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	13.73m ³	@	Rs 6,468.21/m ³		
		→	Rs 89,108.20		
Item No. 08					
P.C.C. in substructure					
Complete as per specification					
Abstract of 2nd A/c Bill Page 7-101.22					
101.22m ³	@	Rs 7,365.20/m ³			
	→	Rs 7,45,515.00			
Item No. 09					
Providing and laying					
R.C.C. pipe 150mm dia					
Abstract of 2nd A/c Bill Page 7-22.50					
22.50m	@	Rs 3,647.97/m			
	→	Rs 81,629.20			
Item No. 10					
Const. of granules					
sub base by providing					
well graded material					
Abstract of 2nd A/c Bill Page 8-729.00					
729.00m ³	@	Rs 3,520.76/m ³			
	→	Rs 2,566,634.20			
Item No. 11					
Const. of granules					
sub base by providing					
well graded material					
Abstract of 2nd A/c Bill Page 8-75.00					
75.00m ³	@	Rs 3,520.76/m ³			
	→	Rs 2,566,634.20			

Continuation

Rs 38,05,966.20

R 38,65,966.24

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
75. m ³					R 3,520.76/m ³
					R 2,64,057.200
					R 40,70,023.00
Add 12% GST					R 4,88,403.20
					R 45,58,426.20
Add 1% L.C.					R 40,700.00
					R 45,99,126.20
Deduct 10% as per contract					R 4,59,913.20
					R 41,39,213.00
Deduct Provision Payment					R 12,38,616.00
					R 29,00,597.00

15.04.2021
J. E.

12.04.2021
A/E

Continuation