

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Tol from Sadak to				
	Lodhabari doria in				
	terhegachh block under				
	MMGSY.				
Agency:-	Rahman and Nisha				
	Construction, Kishanganj.				
Agg No:-	128/MMGSY/SB/D/2020-21.				
Date of start:-	09-07-2020.				
Date of completion:-	08-07-2021.				
Date of M/S:-	22/11/2020				
① Construction of reference and working benchmark	E.I.				
					:- 1.093km
② Construction of Reference pillars	E.I.				
					:- 1.093km
③ Clearing and grubbing road land	E.I.				
	$(27 \times 30 + 20) \times 3.0 = 2490m^2$				
					= 0.249hec
④ Construction of embankment with approved material with 100m & 1000m lead	E.I.				

(graphs sheet attached)

Continuation


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26) providing tar sheet					4 sheet
under deck slab					— E/I
Qty: - 4 m ² , vide TMB, p-9.					
@ Rs. - 1000/m ² ,					Rs. - 4,000=00
27) providing in position 20mm					
thick precast joint					
filter in expansion joint					— E/I
Qty: - 30m, vide TMB, p-9.					
@ Rs. - 388.43/m,					Rs. - 11,653=00
28) providing joint sealing					
compound as per					— E/I
Qty: - 30m, vide TMB, p-9.					
@ Rs. - 14.48/m,					Rs. - 443=00
29) P/L of filter media with					
granular material / stone					
crushed aggregates thick-					
ness of not less than					
600 mm					— E/I
Qty: - 22.68 m ³ , vide TMB, p-10					
@ Rs. - 3088.53/m ³ ,					Rs. - 70,048=00
30) providing 12mm thick plaster					
with (1:3)					— E/I
Qty: - 32.80 m ² , vide TMB, p-11					
@ Rs. - 63.22/m ² ,					Rs. - 2073=00

Continuation

C.O. Rs. - 60,26,943=0.

Sch. XLV—Form No. 134

B. F. Rs! - 60,26,943 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add 17. Labour cost:-				(+)	Rs! - 60,269 = 0
Add 12. G.S.T				(+)	Rs! - 7,23,233 = 0
				Total	Rs! - 68,10,445 = 0
0.05% below				(-)	Rs! - 3405 = 0.
				Total	Rs! - 68,07,040 = 0
 15/3/21 A.B  10/3/2021 T.E					