

कार्यपालक अभियन्ता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, नरकटियागंज

पत्रांक- 922/अनु० / नरकटियागंज, दिनांक- 19-04-2021 /

प्रेषक:-

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नरकटियागंज।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
MMGSY
ग्रामीण कार्य विभाग,
बिहार, पटना।


विषय:- MMGSY (SC) योजना अन्तर्गत अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में इस प्रमंडल में MMGSY (SC) योजना अन्तर्गत निर्मानाधीन पथों की अधियाचना विहित प्रपत्र में अंकित कर एवम् उपयोगिता प्रमाण पत्र संलग्न कर सूचनार्थ एवम् आवश्यक कार्यवाही हेतु समर्पित की जाती है। पथ का कार्य संतोषप्रद ढंग से कराया जा रहा है।

अनु०:- यथावत्

विश्वासभाजन,



कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, नरकटियागंज


19/04/21

19-04-21

Name of Circle :- Bettiah

Scheme Head :- MMGSY SC

Name of Division :- Narkatiaganj

S.No.	Name of Road	Administrative		Agreement Amount		Name of Contractor	Agreement No.	Agreement Date	Date of Completion	कार्य का स्तर (%)	Actual/Tentative Date of Completion	PREVIOUS ALLOTMENT	MIS के अन्तर्गत अनुदान राशि (लक्ष में)	कुल राशि अनुदान की राशि (लक्ष में)	अनुदान राशि (लक्ष में)
		Sanction	MAIN WORK Amount (in Lacs)	Main Work (in Lacs)	Maint. (in Lacs)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14		
1	Mahendra Dhangar to Faram Chowk	0.520	33.95300	28.79380	4.42006	RAVI KUMAR	66/20-21	14.05.20	13.02.21	45	13.02.21	0.00000	0.00000	12.93079	12.93079
2	Motipur to Canal	0.600	46.55000	46.56884	2.66970	RAVI KUMAR	65/20-21	14.05.20	13.02.21	72	13.02.21	0.00000	0.00000	33.42756	33.42756
3	Private School Turhapatiil to Gorakh Maho	0.590	34.10900	28.55000	5.22979	RAVI KUMAR	64/20-21	30.04.20	29.01.21	92	29.01.21	17.62057	15.85851	26.35487	8.73430
4	UD39 to Ganespur	0.430	34.04300	33.03253	3.27046	RANJEET KUMAR	39/20-21	24.04.20	23.01.21	99	23.01.21	0.00000	0.00000	32.61621	32.61621
5	Murli PMGSY to Rituji Colony	0.770	54.51700	52.37329	6.92223	KUMAR NITESH	16/20-21	24.04.20	23.01.21	92	23.01.21	31.66684	31.66684	48.16603	16.49919
6	N.H. 28 to Mahaveer Chowk	2.465	150.78200	148.05792	21.33138	Sidharth Kumar	103/20-21	14.12.20	13.12.21	28	13.12.21	0.00000	0.00000	41.76893	41.76893
7	Transfermer Pipal Tree to School Building Paswan Tola	1.83	128.86000	123.55002	12.00867	PRASHANT KUMAR	36/20-21	30.04.20	29.04.21	73	29.04.21	67.42437	67.42437	89.64023	22.21586
8	Faram Chowk to Nanak Paswan	2.055	130.42000	121.64760	14.81136	Anil Kumar Mishra	53/20-21	13.05.20	12.05.21	71	12.05.21	58.88770	58.88770	86.25235	27.36465
9	Baidauli Road to Baidauli Tadi Mohamdan Tola	0.770	63.65100	61.82742	5.22046	Nirmal Kumar	96/20-21	18.09.20	17.06.21	72	17.06.21	26.33145	26.33145	44.68897	18.35752
10	BINWALIA PWD ROAD TO MUSHAR TOLI	0.625	39.44100	37.93159	6.19512	KUMAR SANKET	109/20-21	26.12.20	25.09.21	54	25.09.21	6.52442	6.52442	20.38881	13.86439
11	Mandila to Uraw Tola	1.325	106.75000	102.11753	12.67119	Ranu Kumar Mishra	77/20-21	10.06.20	09.06.21	35	09.06.21	11.57728	11.57728	36.17900	24.60172
12	Marhya Barhm Sthan to Chaturbhuja Middle School Tak	1.935	149.42000	139.04947	15.74306	RAJAN KUMAR	76/20-21	13.05.20	12.05.21	69	12.05.21	68.59566	68.59566	96.55530	27.95964
	GAUNAH PMGSY TO SISWA	0.865	63.68900	60.06059	5.50887	ANIL KUMAR	51/2020-21	09.05.20	08.05.21	83	08.05.21	23.57552	23.57552	50.00376	26.42824

FORM GFR 19-A

(See Government of India's Decision (1) Below Rule - 150)

Form of Utilisation Certificate upto 19-04-2021

STATE - BIHAR

MMGSY SC

Sl. No.	Name of scheme	Sanction No. and Date	Amount received (in Rs. Lacs)	Particulars
1	MMGSY SC	UPTO DATE BY PL LEVEL -1 OFFICE A/c	3458.79061	Certified that out of ₹ 3458.79061 lacs of grants -in- aid sanctioned during the year 2020-21 in favour of EE - RWD (WD) NARKATIAGANJ, a sum of ₹ 3454.43547 lacs has been utilized for the purpose of MMGSY SC Schemes as given in the margin for which it was Sanctioned and that the balance of ₹ 4.35514 Lac remaining unutilised at the end of the period under.
	Total		3458.79061	

- 2 Certified that I have satisfied myself that the conditions on which the grants - in - aid was sanctioned have been
Kinds of checks exercised:-

- i Works have been supervised by Executive Engineer / Superintending engineer .
- ii Periodical inspection has been conducted by Executive Engineer / Superintending Engineer.
- iii Construction materials have tested.
- iv Measurements have been recorded in the MBs and test check conducted by the Assistant
- v All other codal formalities have been observed .

- 3 Physical progress achieved:-

- i Construction of Road Works.
- ii Construction of C.D. Works.


19/4/21

DAO
Rural Works Department
Works Division, Narkatiaganj


19/4/21

Executive Engineer
Rural Works Department
Works Division, Narkatiaganj

19-04-21