

यमगाँव सिमा लाई है। फि सहायी

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18t on A/C Blk					
* name of work: Cons. of Road					
from L039 to Grameshpur (0.430km)					
* Agency: Ramjit Kumar					
* Aggr. No: 39/2020-21.					
* Aggr. Value - RS 3277555=0					
* Rate - 0.30% below					
* Date of Commence - 24.04.2020					
* Date of Completion - 23.01.2021.					
* Actual Comp. - 05.03.2021.					
Measurement					
1/1) Cons. of Reference of Working Benchmark					0.430km
2/2) Cons. of Reference Pillars					0.430km
3/3) clearing & Grubbing Road					
land by manual -					
2x 10x30.0x1.50 = 900.0m ²					
2x 4x30.0x1.50 = 360.0m ²					
2x 1x10.0x1.50 = 30.0m ²					
Total					1290.0m ²

Continuation

Say 0.129 Ha

on 0.130 Ha

