

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars                                                            | Details of actual measurement |    |     |           | Contents of area |
|------------------------------------------------------------------------|-------------------------------|----|-----|-----------|------------------|
|                                                                        | No.                           | L. | B.  | D.        |                  |
|                                                                        | 191                           | 30 | 10  | 610       |                  |
| Name of work:- Construction of road from NH 31 to Mundipar under MMGSY |                               |    |     |           |                  |
| Agency:- Sri Vikas Kumar, Vill- Lilo, PO/PS- Sionaxiya Navnada.        |                               |    |     |           |                  |
| Agr. No. 51/SBD/MMGSY/2020-21                                          |                               |    |     |           |                  |
| Date of commencement 24.9.2020                                         |                               |    |     |           |                  |
| Date of completion as per agr-23.6.21                                  |                               |    |     |           |                  |
| Date of Entry:-                                                        |                               |    |     |           |                  |
| It No 1/1, Setting out as more specified                               |                               |    |     |           |                  |
| (i) Constn of working Bench mark:-                                     |                               |    |     |           |                  |
|                                                                        | 25                            | 30 | 10m | = 750.0m  |                  |
|                                                                        |                               |    |     | = 0.75 Km |                  |
| (ii) Constn of reference pillar:-                                      |                               |    |     |           |                  |
|                                                                        |                               |    |     | 0.75 Km   |                  |
| It No 2/2. Clearing and grubbing road land --- for                     |                               |    |     |           |                  |

Continuation

## Sch. XLV-Form No. 134

| Particulars                    | Details of actual measurement |         |            |                   | Contents of area                                               |
|--------------------------------|-------------------------------|---------|------------|-------------------|----------------------------------------------------------------|
|                                | No.                           | L.      | B.         | D.                |                                                                |
|                                |                               |         |            |                   | $2.5 \times 30.00 \times 5.10 = 3750.0 m^2$                    |
|                                |                               |         |            |                   | $= 0.375 H$                                                    |
| At No. 3/2. Construction of    |                               |         |            |                   |                                                                |
| Graben/Drainage                |                               |         |            |                   |                                                                |
| -----                          |                               |         |            |                   |                                                                |
| ----- to the                   |                               |         |            |                   |                                                                |
| Chainage                       | Cross Area                    | Mean of | Length     | Qty               |                                                                |
| (m)                            | (m <sup>2</sup> )             | Area    | (m)        | (m <sup>3</sup> ) |                                                                |
| 0                              | 0                             | -       | -          | -                 |                                                                |
| 100                            | 2.42                          | -       | 1.21 x 100 | 121.00            |                                                                |
| 200                            | 2.82                          | -       | 2.82 x 100 | 282.00            |                                                                |
| 300                            | 5.64                          | -       | 4.23 x 100 | 423.00            |                                                                |
| 400                            | 6.38                          | -       | 6.01 x 100 | 601.00            |                                                                |
| 500                            | 5.98                          | -       | 6.18 x 100 | 618.00            |                                                                |
| 600                            | 5.86                          | -       | 5.92 x 100 | 592.00            |                                                                |
| 700                            | 5.92                          | -       | 5.89 x 100 | 589.00            |                                                                |
| 750                            | 5.86                          | -       | 5.89 x 50  | 294.50            |                                                                |
|                                |                               |         |            |                   | <u>3500.50 m<sup>3</sup></u>                                   |
| At No. 4/9 (ii) Excavation for |                               |         |            |                   |                                                                |
| roadway -----                  |                               |         |            |                   |                                                                |
|                                |                               |         |            |                   | $2 \times 9 \times 30.00 \times 0.375 \times 0.10 = 20.25 m^3$ |
|                                |                               |         |            |                   | $2 \times 10.0 \times 0.375 \times 0.10 = 0.75 m^3$            |
|                                |                               |         |            |                   | <u>21.00 m<sup>3</sup></u>                                     |

Continuation

Continuation  
10.2.21.  
275



## Sch. XLV-Form No. 134

| Particulars                      | Details of actual measurement |                       |    |    | Contents of area |           |
|----------------------------------|-------------------------------|-----------------------|----|----|------------------|-----------|
|                                  | No.                           | L.                    | B. | D. |                  |           |
|                                  |                               | Abstract of Cost      |    |    |                  |           |
|                                  |                               |                       |    |    |                  |           |
| 21 No. 1/1 Setting out as        |                               |                       |    |    |                  |           |
| MQRD Specification               |                               |                       |    |    |                  |           |
| (i) Control Benchmark            |                               |                       |    |    |                  |           |
| V.T.M.B.P. 1                     |                               |                       |    |    |                  |           |
| 0.750 KM @ R                     |                               | 6413.76/KM            |    |    |                  | 4810.00   |
| (ii) Control of reference pillar |                               |                       |    |    |                  |           |
| V.T.M.B.P. 1                     |                               |                       |    |    |                  |           |
| 0.750 KM @ R                     |                               | 1569.67/KM            |    |    |                  | 1177.00   |
|                                  |                               |                       |    |    |                  |           |
| 21 No. 2/2 Clearing and          |                               |                       |    |    |                  |           |
|                                  |                               |                       |    |    |                  |           |
| grubbing --- do                  |                               |                       |    |    |                  |           |
| V.T.M.B.P. 2                     |                               |                       |    |    |                  |           |
| 0.875 H @ R                      |                               | 1022.67/52/H          |    |    |                  | 38350.00  |
| 21 No. 3/3 Construction of       |                               |                       |    |    |                  |           |
| embankment --- do                |                               |                       |    |    |                  |           |
| --- do                           |                               |                       |    |    |                  |           |
| V.T.M.B.P. 2                     |                               |                       |    |    |                  |           |
| 3500.50 m <sup>3</sup> @ R       |                               | 199.67/m <sup>3</sup> |    |    |                  | 699015.00 |
| 21 No. 4/4 (ii) Excavation       |                               |                       |    |    |                  |           |
| for roadway                      |                               |                       |    |    |                  |           |
| --- do                           |                               |                       |    |    |                  |           |
| V.T.M.B.P. 2                     |                               |                       |    |    |                  |           |
| 21.00 m <sup>3</sup> @ R         |                               | 126.24/m <sup>3</sup> |    |    |                  | 2651.00   |

Continuation C.O.R. 746003-00

| Sch. XLV-Form No. 134                                                                 |                               |    |    |    |                     |
|---------------------------------------------------------------------------------------|-------------------------------|----|----|----|---------------------|
| Particulars                                                                           | Details of actual measurement |    |    |    | Contents<br>of area |
|                                                                                       | No.                           | L. | B. | D. |                     |
|                                                                                       |                               |    |    |    | 7'46'00"            |
| 21 No. 5/10. Construction<br>of granular<br>Subbase - 1 ft.<br>N.T.M.R.P. 3           |                               |    |    |    |                     |
| 199.26 m <sup>3</sup> @ Rs 1860.72/m <sup>3</sup> R                                   |                               |    |    |    | 267097-             |
| 21 No. 6/25. Providing and<br>fixing Typical<br>masonry Road<br>kerb<br>N.T.M.R.P. 3, |                               |    |    |    |                     |
| 2 Nos @ Rs 10322.15 each R                                                            |                               |    |    |    | 20656-              |
|                                                                                       |                               |    |    |    | R 1133756-          |
| Add 12% GST (A)                                                                       |                               |    |    |    | R 136051-           |
| Add 1% L.C. (A)                                                                       |                               |    |    |    | R 11338.00          |
| S.F. (A)                                                                              |                               |    |    |    | R 21294-            |
|                                                                                       |                               |    |    |    | R 1302439-          |
| Kerb 17.00 qrs as per<br>R.S. (-)                                                     |                               |    |    |    | R 221415.00         |
|                                                                                       |                               |    |    |    | R 1081024-          |
| <b>Total</b><br>To. 02.21<br>or                                                       |                               |    |    |    |                     |

Continuation