

1st on A/c Bill
(Measurement)
1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Road :-					
Constd at Rd					
from Dharampur					
Kali sthan to Kedli					
Punawad (SC)					
N/Agency :-					
Manoj K. Gupta					
A.No :-					
81/SBD/MANUSY/2021					
Date of commencement :-					
07.02.2021					
Time of Completion :-					
08.11.2021					
Date of Measurement :-					
12/03/2021					
Date of entry :-					
12/03/2021					

<u>1st Measurement</u>					
①	P/V and fixing				
	'Logo' of project				
	do				Etg.
(i)	Logo of project				01 Nos.
(ii)	Citizen Substation				01 Nos.
					Total = 02 Nos.
②	P/V & fixing of				
	working benchmark				
	reference pillars				
	do				Etg.
(i)	Bench Mark Pillars				2.00 Nos.
(ii)	Reference Pillars				5.00 Nos.
③	clearing crumbling Road land				

$$2 \times 1440.00 \times 3.50 (m) = 10080.00 m^2$$

Continuation

$$Total = 10080.00 m^2$$

$$= 1.01 Hectr$$

2nd on A/c Bill

Re-Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work :- Constn of Rd					
from Dharampur					
Kali Sthan to Kedi					
Punariwad (SC)					
N/Agency :- Manoj kr. Gupta					
A.No. :- 81/SBD/ MMUSY/ 2020-21					
Date of Commencement :- 09.02.2021					
Time of completion :- 08.11.2021					
Date of entry :-					

① PIV & fixing of working

Bench Mark Pillars

do do E/G.

ii) Bench Mark Pillars

Qty = 02 Nos vide P-15

@ Rs. 4273.89/No — Rs. 8547.78

(ii) Reference Pillars

Qty = 05 Nos vide P-15

@ Rs. 1964.46/No — Rs. 9822.30

② clearing & grubbing

Road land — do — E/G.

Qty = 1.01 Hect vide P-15

@ Rs. 52970.33/Hect — Rs. 53500.03

③ Constn of embankment with

approved Material obtained

from borrow pits upto

100.00 m lead — do — E/G.


Qty = 380.838 m³ vide P-15

Continuation
@ Rs. 143.20/m³ — Rs. 54536.00

Total = Rs. 126406.11

	Total = Rs.	61,54,983.24
Add 12% GST + 1% LC (+)	Rs.	800,147.21
Add S.f. (+)	Rs.	73,122.00
	Total = Rs.	70,28,252.45
Less 0.04 % as per Agreement (-)	Rs.	28,11.30
	Total = Rs.	70,25,441.00
Less Previous Payment (-)	Rs.	22,48,141.00
	Total = Rs.	47,77,300.00

Dr
17/04/2021


 17/04/2021