

1st on A/c Bill

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/12 - const. of road from Mahendra Shargaz to Farm Chowk					
Agency - Ravi Kumar					
Agg. NO - 66/2020 - 21					
Agg. Amount - 33,20,930.00 (const + maint)					
AA Amount (vide letter NO - 1239/11.11.19 (const + maint) - 33.953/less					

T. S. Amount - 37.536/less

Date of commencement - 14.05.2020

Date of comp - 13.02.2021

Date of Esty - 30.12.2020

1/23) P/v of fixing mmb sy
 information Board - do - all
 Qty - 2 Nos

2/1) Const. of reserve & working
 Bench mark - do - all
 Qty - 0.520 km

3/2) Const. of reserve
 Pellan - do - all
 Qty - 0.520 km

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) Const. of Embankment 100m lead — do — all QVTMBP(2) = 630m ³ @ RS 58.70/m ³ ————— RS 36981.00					
7) Excavation for roadway cutting — do — all QVTMBP(2) = 50.40m ³ @ RS 74.16/m ³ ————— RS 3728.00					
8) Const. of BPF grade 1 — do — all QVTMBP(2) = 206.34m ³ @ RS 2897.14/m ³ ————— RS 597796.00					
9) Const. of Subgrade & E/shoulder — do — all QVTMBP(2) = 206.40m ³ @ RS 176.58/m ³ ————— RS 36446.00					
10) P/V, laying ne Bm B-3 — do — all QVTMBP(2) = 140.63m ³ @ RS 3607.29/m ³ ————— RS 507293.00					
1271464.00					

Continuation

