

৯৬৩/১২৭৪ - ৩০ নং পৃষ্ঠা ২১১
২১৭৪৩৬ (২৭৪৬) ৪৬১৭ ৪১৬৩
Add'l Officer ১১২০
Shedule XLV Form No. 134.

(MM6575C)

Executive Engineer

R.W.D. Works Division

Darunanga-1

DIVISION

Baher

SUB-DIVISION

Measurement Book

২৭৭৫ RuKo Const' pvt Ltd

M:B No-3501

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	Rs. 15,09,086:00
(13) Cost of embankment with material obtained from borrow pits load upto 100 M.					
V.P. $\frac{60}{13}$				4733.26 m ³	
@ Rs. 139 = 62/m ³					Rs. 6,60,808:00
(14) Excavation for road work with hydraulic excavator					
— dnd.					
V.P. $\frac{60}{14}$				336.09 m ³	
@ Rs. 74 = 10/m ³					Rs. 24,904:00
(15) Construction of G.S.D.					
material of grading & material dnd.					
V.P. $\frac{60}{15}$				1592.196 m ³	
@ Rs. 931 = 8.9/m ³					Rs. 14,68,144:00
(16) Providing W.M. stone mated gzz with screening dnd.					
V.P. $\frac{60}{16}$				899.325 m ³	
@ Rs. 2640 = 11/m ³					Rs. 23,73,642:00
(17) Providing C.C. Pavement 150 mm sand dnd.					
V.P. $\frac{60}{17}$				550.017 m ³	
@ Rs. 7386 = 20/m ³					Rs. 40,62,536:00

Continuation

C.O. Rs. 64,99,170:00.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				S.F.	
					Rs. 1,41,99,170.00
(18)					
					Providing and applying
					primer coat with bitumen
					emulsion SS-1 - d.d.
					V.P. $\frac{61}{18}$ 9740.925 m ²
					@ Rs. 41 = 54/m ² Rs. 4,01,638.00
(19)					
					Providing and applying
					primer coat with bitumen
					emulsion RS-1 - d.d.
					V.P. $\frac{61}{19}$ 9740.925 m ²
					@ Rs. 14.08/m ² Rs. 1,37,152.00
(20)					
					Mix Seal Surfacing
					V.P. $\frac{61}{20}$ 9740.925 m ²
					@ Rs. 202.62/m ² Rs. 19,73,706.00
(21)					
					Hand shouldering
					V.P. $\frac{61}{21}$ 466.90 m ²
					@ Rs. 472 = 48/m ² Rs. 2,20,601.00
(22)					
					Construction of Sub-grade and
					curbs, shoulders - d.d.
					V.P. $\frac{61}{22}$ 2583.182 m ³
					@ Rs. 176 = 75/m ³ Rs. 4,56,577.00
(23)					
					Boundary Pillars.
					- d.d.
					V.P. $\frac{61}{23}$
					38 Nos
					@ Rs. 556 = 32 each Rs. 21,140.00
					Rs. 21,140.00

Continuation

C.O. Rs. 1,74,12,984.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				A.F. Rs. 1,74,12,384.00	
(24)	515 km Dist.				
	V.P. $\frac{62}{(24)}$		1 No.		
			@ Rs. 4355 = 04 each	Rs.	4,355.00
(25)	Kilometer Dist.				
	V.P. $\frac{62}{(25)}$		5 Nos.		
			@ Rs. 2401 = 60 each	Rs.	12,008.00
(26)	200 m post precast.				
	V.P. $\frac{62}{(26)}$		15 Nos.		
			@ Rs. 624 = 69 each	Rs.	9,370.00
(27)	Traffic Signs. Triangular				
	V.P. $\frac{62}{(27)}$		10 Nos.		
(28)	Traffic Signs. Circular				
	V.P. $\frac{62}{(28)}$		8 Nos.		
			@ Rs. 5147 = 528 each	Rs.	41,180.00
(29)	Traffic Signs. rectangular 600mm x 450mm size				
	V.P. $\frac{62}{(29)}$		4 Nos.		
			@ Rs. 5032 = 171 each	Rs.	20,129.00
(30)	Road marking on B.T. Surface				
	V.P. $\frac{62}{(30)}$		515.76 m ²		
			@ Rs. 735 = 40/m ²	Rs.	3,79,290.00
(31)	Road marking on C.C. Pavement Surface				
	V.P. $\frac{52}{(31)}$		178.96 m ²		
			@ Rs. 817 = 22/m ²	Rs.	1,46,250.00

Continuation

C.O. Rs. 1,80,65,772.00.

[illegible]