

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st On the Bill				
Name of the work :-					
	Const. of MMSY				
	road from Takiya				
	PMASY to Rai Tola				
Name of the agency :- Raikishore Akela					
	Bela-Goh,				
Ramnagar, West Champaran					
Agg. No - 47/2019-20					
Agg. Amount - 1,25,13,242/-					
Date of start - 28.01.2020					
Date of completion - 27.01.2021					
Date of Entry :- 15.06.20					
1/ Const. of Benchmark and					
Refus - do all complete					
Qty. = 1.455 KM					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					10424268.00
30/32) Providing weepholes in culvert do all comp.					
QVTRB P- (32) = 80.0 Nos					
@ Rs. 103.40/Nos. = Rs. 8272.00					
31/33) Providing and laying boulders apron do all comp.					
QVTRB P- (41) = 75.60 m ³					
@ Rs. 4304.99/m ³ = Rs. 325457.00					
32/34) Supplying, fitting, placing HYSD bars do all comp.					
QVTRB P- (32) = 6.44 T.T.					
@ Rs. 77376.65/T.T. = Rs. 498306.00					
= Rs. 1,12,56,303.00					
0.03 % (Below rate (-)) = Rs. 3377.00					
= Rs. 1,12,52,926.00					
Less pre. payment = Rs. 81,74,117.00					
= Rs. 30,78,809.00					
<i>Bhuvan</i> 15/04/2021 S.E.					
<i>सहायक अभियंता</i> ग्रामीण कार्य विभाग कार्य अवर प्रमंडल, नरकटिसमंड					