

14781-2426

14781

Schedule XLV-Form No. 134

Chikni Gram to Ladwara

DIVISION

Md murshid Alam SUB-DIVISION

MEASUREMENT BOOK

35607

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
N/W Chikri Ghat to Ladkara Agency - Khurid Alam Ladkara Kurhani					
Agree 08/MAR/2020 - 2021					
Date work order:- 17/03/2020					
Date of completion 16/12/2020					
Measurement					
H.I.					K. Dhanesh, 10/3/21 A.E.
to 10/03/2021 J.E.					
Abstract of cost					
① clearing & grubbing					
Qty vide this MAP-01					
734 m ² @Rs 49486.70/m ² =Rs 3633					
② 6W lead room					
Qty vide this MAP-02					
531.40 m ² @Rs 176.75/m ² =Rs 27064					
③ GSB as per tech specification					
Qty vide this MAP-01					
156.00 m ² @Rs 1022.61/m ² =Rs 31552					
④ WBM Gr II					
Qty vide this MAP-02					
123.85 m ² @Rs 3611.81/m ² =Rs 447028					
⑤ WBM Gradine III					

Scanned by CamScanner

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide this MBP-12					
187.79 m ² @ Rs 3374.49/m ²					626745.0
(6/56) Prime Coat (S-1)					
Qty vide this MBP-11					
2477.20 m ² @ Rs 40.58/m ²					10054.0
(7/57) Tack Coat (R-1)					
Qty vide this MBP-04					
16239.70 m ² @ Rs 13.77/m ²					223687.0
(8/58) Qty vide this MBP-01					
2077.20 m ² @ Rs 19.57/m ²					40648.7
(9/59) S.D.B.C. on per tech					
Qty vide this MBP-12					
347.50 m ² @ Rs 99.68/m ²					346398.0
(10/60) K.M. Stone					
Qty vide this MBP-05					
4.00 m ² @ Rs 2235.36/m ²					8941.0
(11/61) 200 mm Stone					
Qty vide this MBP-5					
15.00 m ² @ Rs 615.56/m ²					9233.0
(12/62) 600 mm equilateral					
Qty vide this MBP-5					
12.00 m ² @ Rs 3537.94/m ²					42455.0
(13/63) 600 mm circular					
Qty vide this MBP-5					
2.00 m ² @ Rs 4763.62/m ²					9527.0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/64) Common 430 mm rest					
Qty wide this HB-05					
6.0 m @ Rs 463.16/m = Rs					27829.0
(15/65) Boundary pillar					
Qty wide this HB-05					
55.0 m @ Rs 479.48/m = Rs					26371.0
(16/61) Planting trees					
Qty wide this HB-05					
184.0 m @ Rs 800.30/m = Rs					147253.0
(17/62) Edge lining					
Qty wide this HB-13					
734.0 m @ Rs 735.40/m = Rs					539784.0
(18/68) Pedestrian crossing					
Qty wide this HB-15					
4.0 m @ Rs 735.40/m = Rs					2942.0
(19/69) Heavy log board					
Qty wide this HB-13					
3.0 m @ Rs 11006.38/m = Rs					33019.0
(20/70) Brick masonry					
Qty wide this HB-13					
5.76 m ² @ Rs 5569.55/m ² = Rs					32081.0
(21/71) Planting with soil					
Qty wide this HB-15					
120.560 m @ Rs 158.6/m = Rs					19189.0
(22/72) Painting two coats					

Continuation

Continuation

Industrial Bill

Rs. 3503947 = 00

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Memo of Payment			
S.D.S.I.			1751	97	
G.T.I.I.			350	39	
L.S.I.I.			350	39	
L.S.T.I.			350	39	
S.N.S.I.			350	39	
T.E.I.I.			350	39	
cheque			2838	199	

605748

Passed for Rs. 3503947 = 00
 five lakhs three thousand nine hundred and forty seven only

Executive Engineer

RWD Works Division

Muzaffarpur East-1

20/3/21

- ① Inv 4520194515 28/01/2021 4630 15.30mt
- ② Inv 4520103855 31/01/2021 4630 - 22.65mt
- ③ Invoice 4520103861 31/01/2021 4630 - 17.47mt

55.42mt

used quantity S-65 = 40.057mt
 S-30 = 4.707mt

44.864mt

(55.42mt - 44.864mt) = 10.62mt

Balance quantity 10.62mt
 above quantity is wanted for M.B.H. - 2504 P-21

Balance quantity 10.62mt

④ Inv 6-30/01/2021 - RS-1 = 4.470mt

⑤ Inv 6-30/01/2021 RS-1 = 2.110mt

used quantity RS-1 = 4.47mt
 RS-1 = 2.11mt

Balance quantity RS-1 = 2.11mt

Continuation

20/3/2021
 J.R.