

2nd & Final bill

Name of work - con's of road

from Kolhura Mazhaura
path to Jemalpur South
tala ham.

Agency - S. Ajay Kumar.

Agreement No- 2 / M. M. G. S. / 1720

Agreement Value	10346919			
-----------------	----------	--	--	--

Date of start - 25-12-19	
--------------------------	--

Date of Completion - 23-12-20

School det of Caplt - 213121

① $\cos^5$ of Earth shoulder

[illegible]

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	
(5) con ^s of Embankt - all complete job (1000 m)					
Qty. P (10) 896.85 M ³					
B) 187.189 / M ³ — D) 111724 =					
(6) con ^s of Embankt - all complete job (100 m)					
Qty. P (11) 1392.65 M ³					
B) 142.308 / M ³ — D) 198188 =					
(7) con ^s of Earth shoulder - all complete job					
Qty. P (12) 924.440 M ³					
B) 189.069 / M ³ — D) 174783 =					
(8) G.S. B -- all complete job					
Qty. P (13) 703.89 M ³					
B) 2822.33 / M ³ — D) 19,86,610 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	
(24) Earth work in					
Excavate - all					
Complete job					
Q.V.P (12) 55.89 m ³					
B) 258.893 / m ³ — D 14469 =					
(25) Beddy & Lagg					
— all Complete job					
Q.V.P (12) 6.39 m ³					
B) 458.24 / m ³ — D 2928 =					

(26) Provision p.c.c - all					
Complete job					
Q.V.P (12) 4.86 m ³					
A) 5902.63 / m ³ — D 28687 =					
(27) Head wall - all					
Complete job					
Q.V.P (13) 42.06 m ³					
B) 5667.87 / m ³ — D 23,8391 =					
(28) M.P.3 K pipe - all job					
Q.V.P (13) 22.50 m ³					
B) 3176.93 / m — D 71481 =					

Continuation C.O-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	
(29) provide of P (1:4)					
-- all complete rd					
Qty. V.P (13)				71.7 M ²	
B) limit of				42.06 M ²	
D) 159.18 M ²					6695.
(30) provide -- all complete					
rd					
Qty. V.P (13)				42.06 M ²	
D) 133.27 M ²					5605.

T= 10349435.

0.5% below e/ 5175.

T= 10344260.

Deduct 15% on A/c bill (C) 8429251

T= 1915009.

2/3/24
28

Cap
21524
12