

Charpokhari Rajapur Sadak to Kaula Khot.

mmesY(sc)

~~mmesY(sc)~~

~~mmesY(sc)~~

~~mmesY(sc)~~

~~mmesY(sc)~~

~~mmesY(sc)~~

Name of Contractor $\rightarrow$ Sri Jammaji Singh.

Agreement No $\rightarrow$ 24/3BD/mmesty(sc)/2020-21.

Agreement Value $\rightarrow$ ₹ 85,27,546.00 559.

Starting Date - 22.12.2020

Completion Date - 21.12.21

Abstract Cost of 2nd RA/CBE/

Sch. XLV-Form No. 134 19

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of work:- Construction of Road from Charpokhari Rajapur Sadak to Kaula Kot under MMBSY (SC) for 2020-2021					
Agency - Mr. Jamnaji Singh					
Vill + P.O - Jaso, P.S. - Buxer					
Distt - Buxer					
Agreement No - 24/SB9/MMBSY(SC) for 2020-2021					
Date of commencement - 22/12/2020					
Date of completion - 21/12/2021					
Rate - 16.63% Below as per Agreement					
Details					

(1) P/R and fixing of existing bench mark

(i) Qty v.7 M.B. Page (9)

item No (1) (i) = 2.0 Nos

@ Rs 3903.61/each Rs 7807.22

(ii) Reference Benchmark pillar etc

Qty - v.7 M.B. Page (9)

item No (1) (ii) =

5.0 Nos

@ Rs 1768.88/each Rs 8844.40

(2) Clearing and grubbing the road land including up to 10% wet/dry vegetation

Continuation

Rs 16.657200

Continuation