

2nd on A/c Bill

5

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
N/Work: Constn of road from Konach					
-chhappachin to Naukachin					
Under min G.S.					
Agency: Sri Sanjay Yadav, A/c-					
Gondpur, P.O. - Sewa, Janki					
A/c No - 18/S.B.D/mingrey/2020-21					
Date of Start - 26-06-2020					
Date of Completion - 25-06-2021					
Ag. value - (Constn cost) - Rs 57,85,076.00					
Rate quoted - 10% Below.					
(1/1) pl and Fixing B.M. Pillar					
- do -					
Qty v.p. - 1 itm (1/1)					
1.00 km @ Rs 33298 = 32/km Rs 33,298 =					
(2/2) cleaning & rubbing					
Qty v.p. - 1 itm (2/2)					
0.3000 @ Rs 51133 = 76/1000 Rs 17,897 =					
(3/4) Constn of embankment					
with lead up to 100m -					
Qty v.p. - 1 itm (3/4)					
80.87000 @ Rs 131 = 29/1000 Rs 14,170 =					
(4/5) Constn of embankment					
lead up to 100m -					
Qty v.p. - 2 itm (4/5)					
137.50000 @ Rs 135 = 12/1000 Rs 18,549 =					
(5/5) Constn of Subgrade					
excavation shoulder					

Continuation Rs 83,944 =

Attended

16.04.2021
Executive Engineer
Rural Works Department
Works Division, Jhajha

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. R	83,944.54
Qty V.P. 2, 5/8					
1440.00 m ³ @ R ₁ 176.86/m ³ — R ₂					2,54,670.00
(6/8) Const? of G.B. girders					
— do —					
Qty V.P. 3 2/8					
648.00 m ³ @ R ₁ 2087.22/m ³ — R ₂					13,52,551.00
(9/9) Plv and layoff work					
G-3 — do — E.I.					
Qty U.T.M.B 1326.P-6 (11)					
281.246 m ³ @ R ₁ 2903.34/m ³ — R ₂					8,16,533.00
(9/15) Const? of G.B. girders					
— do — E.I.					
Qty V.P. 2 2/8 (7/13)					
75.00 m ³ @ R ₁ 2087.22/m ³ — R ₂					1,56,545.00
(9/34) Plv work in excavation					
for structure — do —					
Qty V.P. 2 2/8 (9/34)					
59.596 m ³ @ R ₁ 294.73/m ³ — R ₂					17,565.20
(10/35) Plv P.ec m. in open					
for — do — E.I.					
Qty V.P. 2 2/8 (9/35)					
9.190 m ³ @ R ₁ 5326.62/m ³ — R ₂					48,952.20
(11/36) Plv P.ec m. in sub-					
structure — do — E.I.					
Qty V.P. 3 2/8 (10/36)					
70.928 m ³ @ R ₁ 6519.67/m ³ — R ₂					4,62,427.00

Continuation R₂ 31,93,215.00

Continuation