

MPSY NEWS.C

Pr. B. NO-3320

ગાંધી મુરબી પદ્ધતિના ઉપર પ્રાથમિક વિદ્યાર્થીઓના માધ્યમથી સમજાવવામાં આવેલું છે.

Schedule XLV-Form No. 134

ગાંધી મુરબી પદ્ધતિના ઉપર પ્રાથમિક વિદ્યાર્થીઓના માધ્યમથી સમજાવવામાં આવેલું છે.

પ્રાથમિક વિદ્યાર્થીઓના માધ્યમથી સમજાવવામાં આવેલું છે.

DIVISION

ગાંધી મુરબી પદ્ધતિના ઉપર પ્રાથમિક વિદ્યાર્થીઓના માધ્યમથી સમજાવવામાં આવેલું છે.

SUB-DIVISION

ગાંધી મુરબી પદ્ધતિ

Measurement Book

Pr. B. NO-3320

1st on A/c bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of Road from Nagsa mukhya path - Madhopur Prathamik Vidhyalya kepas to Gamhariya welkund tak via Mekanpur under mmhsy (sc) at block talalpur.					
N/Agency - Sri Kapilleshwar Singh					
Ass. No - 20/SRD/2020-21					

Date of start - 06.07.2020

Date of completion - 05.07.2021

Date of measurement - 08.04.2021

Items of work-

(1) Plv & fixing of working Benchmark pillars = 3.020 Km

(2) Clearing & grubbing of road land.

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$$

$$2 \times 1 \times 20.00 \times 1.00 = 40.00 \text{ m}^2$$

$$\text{Continuation Total} = 6040.00 \text{ m}^2 = 0.604 \text{ Hect}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) Construction of subbank mch- with appearance material with a lead upto 1000 m.					
1x10x30					
1x8x30.10m x 6.00m x 0.150m					= 216.00m ³
(4) Construction of subgrade in earthen portion (B.T. Area)					
1x10x30.10m x 5.150m x 0.30m					= 463.50m ³
1x10x30.10m x 5.150m x 0.30m					= 463.50m ³
1x10x30.10m x 5.150m x 0.30m					= 463.50m ³
1x10x30.10m x 5.150m x 0.30m					= 463.50m ³
1x10x30.10m x 5.150m x 0.30m					= 463.50m ³
Total =					2317.50m ³
(5) Construction of granular subbase by providing coarse graded material.					
1x10x30.10m x 4.050m x 0.200m					= 243.00m ³
1x10x30.10m x 4.050m x 0.200m					= 243.00m ³
1x10x30.10m x 4.050m x 0.200m					= 243.00m ³
1x10x30.10m x 4.050m x 0.200m					= 243.00m ³
1x10x30.10m x 4.050m x 0.200m					= 243.00m ³
Total =					1215.00m ³
(6) Plv, leveling, spreading & compaction of WBM-3					
1x10x30.10m x 3.75m x 0.07m					= 84.37m ³
1x10x30.10m x 3.75m x 0.07m					= 84.37m ³
1x10x30.10m x 3.75m x 0.07m					= 84.37m ³
Total =					253.11m ³

Continuation

Continuation

Abstract of cost		
1.	ply & fixing of working Benchmark pillars.	
	3.020 Km, wide TMBP-1	
	① Rs 5932 = 55/Km - Rs	17796 = 0
2.	clearing & grubbing of road land.	
	0.604 Hect, wide TMBP-1	
	② Rs 51132 = 76/m ² - Rs	30,885 = 0
3.	construction of embankment with approved material with a lead up to 1000 m.	
	216.00 m ³ , wide TMBP-2	
	③ Rs 184 = 30/m ³ - Rs	39809 = 0
		cl @ Rs 88,610 = 0

Scanned with CamScanner

Continuation

		1	63,01,941.00
		08/04/21 (J.E)	8/4/21 Ae
		Cap	8/4/21

Scanned with CamScanner