

**ମାପାପାୟାମେସୁରମେଣ୍ଟ**

ମା.ବ.ନା.ନା. 3319

**Schedule XLV-Form No. 134**

ସମସ୍ତଙ୍କର ସ୍ୱାଧୀନତା ଦିନ ପାଳନ ପାଇଁ ପ୍ରସ୍ତୁତ ହେଉଛି ।

ପଞ୍ଜାବୀ ୧୦-୫୫୫୫୫/୨୦୨୦-୨୧

**DIVISION**

ପଞ୍ଜାବୀ ୧୦-୫୫୫୫୫/୨୦୨୦-୨୧

ମା.ବ.ନା.ନା. 3319 SUB-DIVISION

ପଞ୍ଜାବୀ

**Measurement Book**

**ମା.ବ.ନା.ନା. 3319**

2nd on RA/C bill

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Rafiq Dhobi Ke ghar to mirdaha Patti main road tak					
Name of Agency - Baikunth Nath mishra					
Agreement no - 88 SBD/2020-21					
Date of start - 16/09/2020					
Date of completion - 15/06/21					

measurement	
	NIL
<del>G Singh</del> 11/04/2021 JE	RPSM 11-4-2021 AE Lankapur
Abstract of cost	
① setting out pillars	
do	
amt = 0.565 km P-④	
item - ① @ Rs 6029.19	
= Rs 34060	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) clearing and grubbing road land - - do -					
Qnt = 0.07 Hect.					
P- (4) item - (2)					
@ Rs 51133.76/H = Rs 3579 =					
(3) Box cutting					
Excavation for roadway in soil - - do -					
Qnt = 26.25 m <sup>3</sup>					
P- (4) item - (3)					
@ Rs 126.24/m <sup>3</sup> = Rs 3314 =					

(4) const. of embankment with approved material - - do - -					
Qnt = 23.63 m <sup>3</sup> P- (4)					
item - (4) @ Rs 88.36/m <sup>3</sup>					
= Rs 2088 =					
(5) const. of embankment with material obtained from borrow pits - - do - -					
Qnt = 241.88 m <sup>3</sup> P- (4)					
item - (5) @ Rs 184.30/m <sup>3</sup>					
= Rs 44578 =					
(6) const. of granular subbase - - do - -					
Qnt = 34.65 m <sup>3</sup>					
P- (5) item - (6) @ Rs 3447.82					
= Rs 119467 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ WBM gr-II					
Qnt = 99.112 m <sup>3</sup>					
P- (5) item - (7)					
@ Rs 4187.47/m <sup>3</sup> = Rs					415028 =
⑧ const. of unreinforced cement concrete pavement - do -					
Qnt = 211.44 m <sup>3</sup>					
P- (5) item - (8)					
@ Rs 7774.03/m <sup>3</sup> = Rs					1643741
⑨ Providing and fixing					
of typical information sign board - do					
Qnt = 3 No. P- (5)					
item - (9) @ Rs 9398.29					
					= Rs 281942
					Total Rs 2263395 =
Add GST - 12% ⊕					Rs 271607 =
Add Labour chs 1% ⊕					Rs 226342
					Total Rs 22 =
					Rs 2557636 =
Less 0.01% as per agreement ⊖					Rs 256
					Total Rs 2557380 =
Less previous bill ⊖					Rs 818362 =
					Total Rs 1739018 =

G Singh  
11/04/2021  
JE

RPSur  
11-4-2021  
JE  
Lakhaopur

Cap  
10/4/21

Continuation