

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Const of the road					
from Mushar Joli to					
Ratbi Kuriga under					
MMGSY Scheme					
Agency - Ramakant Mishra					
Agreement No - 26 SBD/MMGSY/2020-21					
Date of work order - 08-12-2020					
Date of Completion - 07-12-2021					

Record Entry

⑤ Plv const of subgrade &					
Earthen shoulder - do -					
2x 13x 30m x 1.30m x 0.075 =					76.05 m ³
2x 11x 30m x 1.29m x 0.075 =					63.86 m ³
2x 13x 30m x 1.50m x 0.200 =					234.00 m ³
2x 11x 30m x 1.48m x 0.200 =					195.36 m ³
2x 1x 20m x 1.30 x 0.075 =					3.90 m ³
2x 1x 20m x 1.51m x 0.200 =					12.08 m ³
2x 15x 30m x 1.50m x 0.175m =					236.25 m ³
2x 13x 30x 1.50m x 0.175m =					204.75 m ³
2x 11x 30m x 1.50m x 0.175m =					173.25 m ³
2x 8x 30m x 1.50m x 0.175m =					126.00 m ³
2x 1x 10m x 1.50 x 0.175m =					5.25 m ³

Continuation

1330.75 m³

Attested
Dmrgy
19.4.21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) (19) Plv painting two coats include Primer coat 22.32 m ² vide TMB Page (32) @ Rs 97.96/m ² — Rs 2186.20					
(19) (20) Plv and applying 2 coats of water based cement paint 284.00 m ² vide TMB Page (33) @ Rs 90.98/m ² — Rs 25838.20					
(20) (21) Plv and laying of hot applied thermo plastic — do — 432.00 m ² vide TMB Page (33) @ Rs 735.44/m ² — Rs 3,17,710.20					
(21) (22) Plv and fixing of typical M.M.G.S.Y. Sign board — do — 03 Nos vide TMB Page (26) @ Rs 11464.56/each — Rs 34394.20					
(22) (23) Plv and fixing of Maintenance Sign board — do — 02 Nos vide TMB Page (33) @ Rs 11464.56/each — Rs 22929.20					
(23) (24) Plv and fixing 600 mm equilateral triangle — do — 12 Nos vide TMB Page (33) @ Rs 3525.77/each — Rs 42309.20					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) (27) Plv and fixing 600mm x 450mm rectangular					
02 Nos vide TMB Page (33)					
@ Rs 4172 = 49/each — Rs					8345 = 10
(25) (28) Plv and fixing 900mm octagon — do —					
02 Nos vide TMB Page (34)					
@ Rs 8129 = 34/each — Rs					16259 = 10
(26) (29) Plv and laying 300mm dia R.C.C. Humepipe NP3					
22.50 m vide TMB Page (34)					

@ Rs 714 = 77/each — Rs					16082 = 10
(27) (30) Plv Planting 60 trees and their maintenance					
62 Nos vide TMB Page (34)					
@ Rs 819 = 92/each — Rs					50835 = 10
(28) (31) Plv earth work excavation in foundation					
26.45 m ³ vide TMB Page (26)					
@ Rs 269 = 32/m ³ — Rs					7124 = 10
(29) (32) Plv Sand filling in foundation — do —					
2.44 m ³ vide TMB Page (27)					
@ Rs 400 = 259/m ³ — Rs					977 = 10

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30) (34) Plv Pcc M.S. grade in open foundation					
3.74 m ³ vide TMB Page (27)					
Rs 8955 = 79/m ³ — Rs 22275210					
(31) (38) Plv R.C.C. M 25 grade in box cell					
22.71 m ³ vide TMB Page (27)					
Rs 7456274/m ³ — Rs 169343210					
(32) (40) Plv Back filling behind abutment					
14.40 m ³ vide TMB Page (27)					

(33) (41) Plv weep holes in brick masonry — do —					
20 Nos vide TMB Page (27)					
Rs 83 = 11 each — Rs 1662210					
(34) (42) Plv and laying boulders apron — do —					
18.90 m ³ vide TMB Page (27)					
Rs 3518 = 89/m ³ — Rs 66492210					
(35) (43) Plv supplying filling and placing HYSD bar					
1.61 MT vide TMB Page (28)					
Rs 45941 = 67/MT — Rs 73966210					
					Rs 137149176210

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	B	1,37,49,176=20
Add 12% GST				B	16,49,991=20
Add 1% L. Less				B	1,37,492=20
				B	1,55,36,569=20
Less 1.05% below				B	1,63,134=20
				B	1,53,73,435=20
Previous Payment				B	1,28,35,046=20
				B	1,25,38,389=20
18/04/21					
S.E.					

			BF	B	1,37,49,176=20
Add 12% GST				B	16,49,991=20
Add 1% L. Less				B	1,37,492=20
Add S.F.				B	1,89,872=20
				B	1,57,26,441=20
Less 1.05% below				B	1,65,128=20
				B	1,55,61,313=20
Previous Payment				B	1,28,35,046=20
				B	27,26,267=20

18/04/21
S.E.

Certified that -

The work has been

Completed as per specification

18/04/21
S.E.

Continuation

Attested
19/4/21