

**कार्यपालक अभियन्ता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बगहा-2**

पत्रांक 282 / बगहा-2, दिनांक 19/02/2021

प्रेषक,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बगहा-2

सेवा में,

अपर-मुख्य कार्यपालक पदाधिकारी,
सह-सचिव, बी0आर0आर0डी0ए0,
बिहार, पटना।


विषय:- **MMGSY (SC) योजना अंतर्गत निर्माण कार्य की राशि के अधियाचना के संबंध में।**

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY (SC) योजना अंतर्गत संलग्न सुची के आधार पर पथ में निर्माण कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु0- यथोक्त।

विश्वासभाजन




19.04.21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल बगहा 2

ज्ञापांक 282 / बगहा-2, दिनांक 19/02/21

प्रतिलिपि :- नोडल पदाधिकारी, MMGSY (SC) ब्राडा, पटना को सूचनार्थ समर्पित।



19.04.21

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल बगहा 2

Rural Works Department

MMGSY (SC) Allotment Requisition Format

Name of Division :- Bagaha-2

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative		Agreement Value (in Lakh)		Allotment Received (in Lakh)	Total Expenditure as per MIS (in Lakh)	Value of Measurement (in Lakh)	Current Demand (in Lakh)	Remarks
				Length (in KM)	Sanction Amount (in Lacs)	Main Work (in Lacs)	Maint. (in Lacs)					
1	2020-21	PMGSY Road To Kuti Tola	Manish Kumar Singh	1.000	95.02353	84.73718	10.23884	54.91872	54.91872	66.66489	11.74617	
2	2020-21	PMGSY Road To Khatik Tola	M/S Nav Bharat Construction Company	1.050	88.11335	79.04619	8.97023	41.83360	41.83360	61.19377	19.36017	
3	2020-21	Marichhva to Marichhva South Ansuri Tola	New Blue Star Construction	1.230	111.69095	97.70250	11.16270	79.01065	79.01065	95.67500	16.66435	
4	2020-21	PMGSY Road To Janagari Tola	Vijay Raj Mewar Construction. Co. Pvt.Ltd	1.890	152.86971	135.06955	17.02052	0.00000	0.00000	58.46421	58.46421	
5	2020-21	PMGSY Road to Ushava east Tola	UTKARSH ANAND BUILDERS PRIVATE LIMITED	1.360	128.27636	113.72902	13.84180	112.07101	112.07101	112.90872	0.83771	
6	2020-21	Shamsheeva PMGSY Road to Baghul Tola	Sabir Husain	1.780	161.51691	145.13687	15.47555	46.52960	46.52960	141.62504	95.09544	
7	2020-21	Manahi Macchhan PMGSY Road To Shihulpya	Dhananjay Kumar Pandey	1.550	139.66859	124.28106	14.61935	45.09104	45.09104	72.07034	26.97930	
Total				9.860	877.159	779.702	91.329	379.455	379.455	608.602	229.147	


 19.04.24
 Executive Engineer,
 RWD (N) Division Bagaha-2