

2nd A/c Bill

4

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
N/a:- Mundriya chowk via Kali Mandal to Karkel					
Agreement no. - 63/ SBD/ MM/64/ 0020-21					
Agency:- Nivash Kumar					
Date of Start - 5.9.2020					
Date of Completion - 04.9.2021					
Date of measurement - 15.4.2021					
Date of Entry - 18.4.2021					
Items:-					
Abstract of work:-					
(1/1) Setting out BM 2 R R					
pillar wide TMB pg					
(1) item (1/1)					
= 1.70 km @ 32504.70/km = Rs 55258.00					
(2/2) clearing and grubbing					
of Rd land wide TMB pg					
(2) item (2/2)					
0.595 Ha @ 51133.76/Ha = Rs 30425.00					
(3/6) Const of Embankment-					
wide TMB pg item (3/6)					
1000m lead					
3413.21 m ³ @ 175.22 = Rs 60138.00					
100 m/lead					
1232.59 m ³ @ 135.12 = Rs 166548.00					
(4/2) Const of Subgrade					
wide TMB pg (4) item (4/2)					
= 2223.00 m ³ @ 176.86/m ³ = Rs 399160.00					

Continuation

R 705528.00

Attended

Signature
26.4.2021

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, झाड़ा

