

(133) M. 14. G. S. 8 (S.C) MB No-188

Schedule XLV-Form No. 134
BIRPUR TOLA G.N BANDH TO

DIVISION

MAHADALIT TOLA BIRPUR HARIZAN

SUB-DIVISION

TOLA

Anga Infra Pvt Ltd.

Measurement Book

1st on A/c bill:-

Name to work--
 Situation of work--
 Agency by which work is executed--
 Date of measurement--
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- construction					
of road from village					
Tola G. H. Bhand to					
mahadali tola village					
Harijan tola.					

Agency :- Arpa - Infra Pvt. Ltd.

Agreement No. - 21 S/D/2016-17

Date of commencement
 Rs. 8677914/-
 10-12-16.

Record measurement

① E/W calculation As per calculation graph & chart:-

Chainage (m)	Full Area (m ²)	mean Full Area (m ²)	Dist. (m)	Full Qty. (m ³)
0.00	3.20	-	-	-
50.00	6.68	4.940	50.00	247.00 m ³
100.00	5.775	6.227	50.00	311.35 m ³
150.00	7.605	6.690	50.00	334.50 m ³
200.00	6.187	6.896	50.00	344.80 m ³
250.00	5.460	5.823	50.00	291.15 m ³
300.00	4.800	5.130	50.00	256.50 m ³
350.00	3.190	3.970	50.00	198.50 m ³
400.00	2.340	2.740	50.00	137.00 m ³

Continuation

