

कार्यालय, कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल गोगरी।

पत्रांक ...622 (अप्रै).....गोगरी, दिनांक.....26/04/2021/...

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल गोगरी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सह – सचिव, BRRDA
ग्रामीण कार्य विभाग,
बिहार पटना।


विषय :- शीर्ष MMGSY(SC) पथ के मद हेतु आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल के अंतर्गत मुख्यमंत्री सम्पर्क पथ योजना (S.C) अंतर्गत पूर्ण एवं पथों में चल रहे कार्यों हेतु कुल 233.45453 Lakh (Two Crore Thirty Three Lac Fourty Five Thousand Four Hundred Three) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु० :- यथोक्त।

विश्वासभाजन्


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल गोगरी।

FORM GRF 19-A

Form of utilization certificate up to the month of April 2021
MUKHYA MANTRI SAMPARK PATH YOJNA (S.C)

Sl. No	Name of Scheme	Sanction No & Date	Amount Received (In Rs. Lacs)	Particulars
1	MMGSY (SC)	Allotment Through Bank A/C	4066.40045	Certified that out of Rs. 1391.15427 Lac received through CFMS upto Date Allotment in favour of E.E. R.W.D works Divi Gogri a sum of Rs. 1376.51743 Lacs has been utilized for the purpose of M.M.G.S.Y (SC). Schemes as given in the margin for which it was sanctioned and that the balance of Rs 14.63684 Lacs remaining unutilized at the end of the period under.
		Allotment Through CFMS	1391.15427	
		Total	5457.55472	

2. Certified that I have satisfied myself that the condition on which the grants-in -aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

Works have been supervised by Executive Engineer/ Superintending Engineer.

Periodical inspection has been conducted by E.E./S.E

Construction material have been tested.

Measurement have been recorded in the M.B.s and testcheck conducted by the Assisntand

All other codal formalities have been observed.

3. Physical progress achieved :-

Construction of Road works

Construction of CD works

Sdev
26/4/21

D.A.O

R.W.D.Works Division, Gogri

[Signature]
26.4.21

Executive Engineer

R.W.D.Works Division, Gogri

MMGSY (SC) Allotment Requisition Format

Name of Division :- E.E. RWD Works Division Gogri

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-12)	Remarks
				Length (in K.M)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2015-16	Birpur Tola G.N. Bandh to Mahadait Tola Birpur Harizan Tola	Anga Enifa Pvt.Ltd	1.207	88.590	80.53990	6.72513	69.43192	68.78192	78.08977	8.65785	Completed
2	2019-20	Mahadipur Baijraghbhai PMGSY Road Chowk Jhanjha Jane Wali Road to Paschim Tola	AMIT KUMAR	0.750	51.69500	40.45829	4.89076	18.01410	18.01410	28.80599	10.79189	550 Meter PCC Complete
3	2017-18	Simchari Bandh Kusmi Tola To Muthurapur Gandhi Chawk	Kunal Kishore	1.550	97.700	83.55009	2.10346	33.62982	33.60282	54.76998	21.14016	Work in Progress
4	2019-20	Nirmanadhin Beldaur Pachaut PMGSY Road se Murti Mahadait Tola Via Middle School	KISHOR KUMAR SINGH	1.500	123.004	108.12557	12.28598	20.00911	20.00911	62.52846	42.51935	Work in progress
5	2019-20	Dumra Pachath PM Road Brahman Sthan se House of Asim Malik via West Lakshmi Singh	Ranjit Kumar	0.900	70.48300	61.14076	7.42522	37.50180	37.50180	57.80130	20.29950	Completed
6	2019-20	Choti Layer More To Dihwar Tola	M/S MAA BHAWANI CONSTRUCTION	0.700	52.71700	46.58300	5.04180	0.00000	0.00000	11.50000	11.50000	Work in progress
7	2019-20	Navajit School Choti Maliya Goraiya Bahan to Vishwanath Sthan	Rajnish Kumar Yadav	1.300	85.543	74.65281	7.03915	5.00000	5.00000	11.11809	6.11809	Work in progress
8	2019-20	Hanuman Mandir to Phulwariya	ANNAPURNA INFRA SOLUTION PRIVATE LIMITED	0.800	58.199	50.64232	6.26209	6.90510	6.90510	21.57843	14.67333	Work in progress
9	2019-20	Balkunda West to MMGSY Road Malpaghat to Balkunda	Santia Kumari	0.750	87.06900	58.79725	7.04759	8.56179	8.56179	46.98209	38.42030	Gr-III & PCC Complete
10	2019-20	NH-107 Ramnagar Murari PMGSY Road House Rajkishore Bhagat to House of Laddu Chaudhary via Naya Tola ke Siman	Santia Kumari	1.000	68.595	59.70332	6.81571	39.96937	39.96937	57.42060	17.45123	Completed
11	2015-16	Proposed NH-107 to Kanjar PMGSY Road To House of Chhian Ram Patelwa Basa House of Rajendra Singh	M/S MADAN KUMAR SINGH	2.100	185.40000	160.50600	10.64867	114.57775	114.44181	156.46058	41.88283	Complete
Total :-												233.45453

Executive Engineer
RWD(W), Gogri