

MMGSJ-MDB-BRRP-33-Sub-Division
Measurement Book
Schedule XLV-Form No. 134

Sub-Division
Measurement Book
Schedule XLV-Form No. 134

Measurement Book

Measurement Book
Schedule XLV-Form No. 134

प्रमाणित किया जाता है कि इस
मापी पुरत मे मुद्रित रूप से पन्ने
हैं जो प्री निकेत कुमार सहपाथ जमि
ग्रामीण कार्य विभाग को प्र उपर
प्रमंडल भरगामा के नाम से निर्गत किया
जाता है।

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फारबिसगंज
उपनिर्देशक
७ नवंबर २०२०

Sch. XLV - Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 900-

२०२०-२१

Name of officer _____

Date of first entry _____

Date of last entry _____

1st on A/C

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of road from Sonar more to Mayhua in Bhargama Block.					
Agency - Ashok Kumar					
Agreement No - 23/SBD/MMURSY NDB					
Date of Commencement - 20/07/20					
Date of Completion - 29/07/21					
Rate of agreement - 1.65/- ft-cum					
Agg. value	Count	=	208.85930	ft-cum	
	Maths	=	14.63675	ft-cum	
	Total	=	223.49605	ft-cum	
<u>Measurement Entry</u>					
① Provisioning & Fixing of Bench marks Pillars @ four No — etc					
					= 12 No
② Clearing and grubbing road land (By manual means) — etc					
					= 0.600 Hec

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) Contn. of CB on 2-do -					
TS 401					
P.C.C. portion	10	39.4	1.00	0.30	113.81
In earthen portion	5	30.0	3.75	0.100	56.25 m ³
					14 56.25 m ³

~~Deputy~~
15/4/2021
JE

ABSTRACT OF COST

(1) P.W. & binding of B.M. pillars				
Qty vide TMS P/1 item (1)				
12 Nos @ Rs 2162.39/each =				25949.28
(2) Clearing & grubbing of road land				
Qty vide TMS P/1 item (2)				
0.60 Hect. @ Rs 49178.53/Ha =				29507.12
(3) Contn. of embankment				
15 do - upto 120 m length				
Qty vide TMS P/4 item (3) (4) (5)				
3317.07 m ³ @ Rs 153.47/m ³ =				509071.25
Continuation				Rs 564527.25

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					564527=
④ Contn of embankment					
16 do-upto 1000m lead.					
Qty vid Tm 37/4 item ③④					
4975.60 m ³ @ 155.67/m ³ →					774552=
⑤ Contn of L.S.R. 45T					
17 do-upto 421.					
Qty vid Tm 38/7 item ⑪ =					1773.90
" " " 38/8 item ⑫ =					56.25
					1830.15
@ 3574.76/m ³ →					6542347
⑥ E/W in excavation					
25 for structure.					
Qty vid Tm 39/5 item ④					
201.19 m ³ @ 258.89/m ³ →					52086=
⑦ Laying 1st class bedding					
26 Qty vid Tm 39/5 item ⑤					
26.52 m ³ @ 446.51/m ³ →					11841=
⑧ Filling in bottom trench					
27 Qty vid Tm 39/7 item ⑩					
102.90 m ³ @ 446.53/m ³ →					45948=
Continuation					7991801=

Continuation