

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of work — Const of the road
 from Ramnagar Bankat
 Chowk to Nawala
 Dola under MMBSY scheme

Agency — Manish Kumar Mishra

Agreement No — 03 SBD/MMBSY/2020-21

Date of work order — 13-05-2020

Date of completion — 12-05-2020

Record Entry

(1/31) Plv earthwork excavation
 for foundation of structure
 for Box Culvert do -

Raft - $5 \times 1 \times 2.50 \text{ m} \times 6.00 \text{ m} \times 1.00 \text{ m} = 75.00 \text{ m}^3$

Cut off
 on R/W - $5 \times 2 \times 6.50 \text{ m} \times 0.50 \text{ m} \times 1.80 \text{ m} = 58.50 \text{ m}^3$

133.50 m³

Limit - 132.25 m³

(2/32) Plv Sand filling in foundⁿ

Raft - $5 \times 1 \times 2.50 \text{ m} \times 6.00 \text{ m} \times 0.10 \text{ m} = 7.50 \text{ m}^3$

Cut off
 on R/W - $5 \times 2 \times 6.50 \text{ m} \times 0.50 \text{ m} \times 0.15 \text{ m} = 4.88 \text{ m}^3$

12.38 m³

Limit 12.20 m³

Continuation

Attested

25/04/21
 EXECUTIVE ENGINEER
 R.W.D. Works Div. Bettiah
 R.W.D. Works Div. Bettiah

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(3/34) Plv p.c.c in open foundation MPS grade.					
Labl 5X2X2.50m X 6.50m X 0.15m =					11.25 m ³
Cut off R/wall 5X2X5.50m X 0.45m X 0.30m =					7.43 m ³
					18.68 m ³

Dr
26/03/21
J.C.

Dr
26/03/21
H.C.

(1/43) Plv supplying fitting and
Placing HYSD bar
10mm dia @ 200mm c/c

R/wall 5X4X2X11X3.55m @ 0.617 kg/m
= 963.75 kg

5X2X2X12No X 1.36m @ 0.617 kg/m = 201.39 kg

Disturb

Bar

Cut off

5X2X2X6No X 6.50m @ 0.617 kg/m = 481.26 kg

5X4X2X13No X 2.25m @ 0.617 kg/m = 721.89 kg

Raff

5X1X2X40No X 2.50m @ 0.617 kg/m = 617.00 kg

5X1X2X11X6.50m @ 0.617 kg/m = 407.22 kg

Dist

inner

5X2X20No X 2.50m @ 0.617 kg/m = 462.75 kg

Raff

out

Dist

5X2X40No X 3.80m @ 0.617 kg/m = 937.84 kg

Raff

5X2X2X11No X 4.00m @ 0.617 kg/m = 814.44 kg

Angle

5X2X40No X 1.40m @ 0.617 kg/m = 345.52 kg

Chair

5X1X10No X 1.25m @ 0.617 kg/m = 38.56 kg

Continuation

Attested

Dr 9/4/21
EXECUTIVE ENGINEER
R.W.D. Works Div. Bettiah
25/04/21
R.W.D. Works Div. Bettiah

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) Plv const of working Bench mark — do —					
2.290KM vide TMB Page (5)					
@ Rs 10503.71/KM — Rs					2405321
(2) Plv const of reference pillar — do —					
2.290KM vide TMB Page (5)					
@ Rs 10679.18/KM — Rs					2445521
(3) Plv cleaning and grubbing of road land — do —					
0.691 Hect vide TMB Page (5)					
@ Rs 49496.70/Hect — Rs					34153210
(4) Plv const of embankment lead 1000m length — do —					
764.55 m ³ vide TMB Page (5)					
@ Rs 174.83/m ³ — Rs					13366210
(5) Plv const of embankment lead 100m length — do —					
1783.95 m ³ vide TMB Page (6)					
@ Rs 58.59/m ³ — Rs					10452210
(6) Plv excavation for road way cutting — do —					
213.90 m ³ vide TMB Page (6)					
@ Rs 74.01/m ³ — Rs					15850210

Attested

Am 96/27.42
 EXECUTIVE ENGINEER
 R.W.D. Works Div. Bettiah
 25/11/19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
(7) Plv const do G.S.P. 944.75 m ³ vide TMB Page (6) C.R. 2894 = 85/m ³ — Rs. 2734911=				
(8) Plv earthwork excavation for foundation do 132.25 m ³ vide TMB Page (7) C.R. 260 = 59/m ³ — Rs. 344632=				
(9) Plv Sand filling in foundation 12.20 m ³ vide TMB Page (9) C.R. 397234/m ³ — Rs. 48482=				
(10) Plv P.C.C. in open foundation Misgrade 18.68 m ³ vide TMB Page (10) C.R. 6101 = 64/m ³ — Rs. 1139672=				
(11) Plv R.C.C. M25 in box cell — do — 65.33 m ³ vide TMB Page (11) 48.85 m ³ vide TMB Page (12) 114.18 m ³ Limit 113.55 m ³				
(12) Plv backfilling behind abutment 72.10 m ³ vide TMB Page (13) C.R. 2556710/m ³ — Rs. 1984392=				

Continuation

Attested

Am 96
27.4.21
EXECUTIVE ENGINEER
R.W.D. Works Div. Bottish

25/04/21
R.W.D. Works Div. Bottish

Sch. XLV-Form No. 134

16

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(13/41) Plv work holds in alt- 100 Nos vide TMB Page (13) @ Rs 83-39/each - Rs 8339-25					
(14/43) Plv supplying fitting and placing H x SD bar 8.05 MT vide TMB Page (12) @ Rs 53246-65/MT - Rs 428635-22					
(15/23) Plv and fixing M.Y. GSY Sign board - do 02 Nos vide TMB Page (13) @ Rs 11412-52/each - Rs 22825-10					

					Rs 4759260-20
					Add 12% GST - Rs 571111-20
					Add 1% L. cess - Rs 47593-20
					Rs 5377964-20
					Less 0.06% below - 3227-20
					Rs 5374737-20
					Rs 11,0041-20
					Rs 42,64,696-20

Previous Payment
15/04/21
JE

AE

Attested

25/04/21
EXECUTIVE ENGINEER
R.W.D. Works Div. Battalion
R.W.D. Works Div. Station

Continuation