

m.m.G.Sy

S/C

m.B.No - 445
20-21

Shedule XLV Form No. 134.

Hanuman mandir to. Fulwariya

division. Gogri DIVISION

Sub. division. Gogri SUB-DIVISION

m/s Annappa

m.B.No - 445
445

Measurement Book

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल - 100 (सक सें) पन्ने हैं जिस
सहायक अभियंता, ग्रामीण कार्य
विभाग, कार्य अवर प्रमंडल, गोगरी
को निर्गत किया जाता है।


01.6.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
अवर प्रमंडल-गोगरी
B-3K
01/6/20

Sch. XLV-Form No. 134

अवर प्रमंडल, गोगरी DIVISION
अवर प्रमंडल, गोगरी SUB-DIVISION

MEASUREMENT BOOK

No. 445

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction of road from				
	Hanuman Mandir to Phulwaria.				
Name of Agency:-	M/s- Annapurna Infrastructure Pvt. Ltd.				
Add:-	Anupam, Sagan, Rajendra Nagar				
	P.S. Koshi College Dist. Kharagpur				
Agreement No:-	145 B.D/2020-2021				
Date of Commencement of work:-	13/5/2020				
Date of Completion of work:-	12/4/2021				
Date of measurement:-					

①/② Providing and fixing of tyroent m.m.g.s.y					
Informatory sign board with logo as per M.O.R.I					
specification & drawing:-					
i) Logo identification sign board - 1 Nos.					
ii) Citizen information board - 1 Nos.					
2 Nos.					
②/① Providing and fixing of					
i) Working pillars - 1 Nos.					
③/② ii) Reference pillars - 2 Nos.					
④/③ Clearing and grubbing road land by					
manual means including uprooting wild					
Vegetation, grass, bushes, shrubs etc all comp.					
2x8x30.00x 3.500 = 1680 m ²					
2x7x 30.00x 3.500 = 1470 m ²					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/⑤ Providing and fixing of 4% steel. MMSY information sign board.					
Nos vide T.M.B.P. - 5 -				2 Nos	
@ Rs. 89.14 = 16/Nos					Rs. 17828 =
②/① Providing and fixing working pillar.					
Nos vide T.M.B.P. - 5 -				1 Nos	
@ Rs. 3919 = 19/Nos.					Rs. 3919
③/② Reference pillars.					
Nos vide T.M.B.P. - 5 -				2 Nos	
@ Rs. 1797 = 08/Nos					Rs. 3594 =
④/③ Cleaning and grubbing road land by manual means, including uprooting wild vegetation.					
Area vide T.M.B.P. - 5 -				0.420 ha	
@ Rs. 51133 = 76/Ha					Rs. 21476 =
⑤/④ Construction of Embankment with material obtained from borrow pits.					
i) 1000 m land					
Qty vide T.M.B.P. - 5 -				169.95 m ³	
@ Rs. 174.94/m ³					Rs. 29732 =
ii) 100 m land.					
Qty vide T.M.B.P. - 5 -				405.19 m ³	
@ Rs. 150 = 28/m ³					Rs. 60933 =
⑥/⑥ Construction of Subgrade and earthen shoulder with approval material obtained from borrow pits.					

Continuation

Continuation