

61347562122
881N0006553

Saren Gul Bahar Ahar to Saren
Muslim Talga
Shedule XLV Form No. 134.

M. M. G. S. Y. SC

DIVISION

Syedhir Kumar Raisub-DIVISION

PT0074944

Measurement Book

951

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Name of work:- const ⁿ of Road and C.D works with maintenance for saren gulbahar aahar to saren muslim tola.					
2. Agency:- sudh's kumar rai.					
3. Agreement No:- 30-SBD/20-21					
4. Date of commencement:- 20.8.20					
5. Date of completion:- 19.8.21					

Abstract of cost

1/18.	Providing and fixing of typical M.M. survey informationary sign boards vide TMB Pg - 31 @ty = 2 - Nos.	@ 9316.20 / each = Rs 18630.0
2/3.	clearing and grubbing road land including uprooting - vide TMB Pg - 31 @ty = 0.84 hect	@ 51161.75 / hect = Rs 42976.0
Continuation		

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/6.	const ⁿ of sub-grade and earthen shoulders				
	vide TMB Pg- 31				
	Qty = 2135.35 m ³				
	@ 183.51 / m ³ = Rs				391858.00
4/4.	const ⁿ of embankment with approved materials - 1000 m lead -				
	vide TMB Pg- 32				
	Qty = 727.20 m ³				
	@ 175.22 / m ³				
	= Rs				127420.00

5/5.	100 m lead -				
	vide TMB Pg- 32				
	Qty = 1696.80 m ³				
	@ 139.79 / m ³ = Rs				237196.00
6/24.	Earthwork in excavation for str. like culverts				
	vide TMB Pg- 32				
	Qty = 216.65 m ³				
	@ 294.73 / m ³ = Rs				63853.00
7/25.	Providing concrete for plain / reinforced -				
	ment concrete				

Continuation
c/o to next Pg.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	vide TMB Pg- 32				
	Qty = 25.10 m ³				
	@ 3949.51 / m ³				
				= Rs	99133.0
8/26.	Providing concrete for plain reinforcement - -				
	vide TMB Pg- 33				
	Qty = 138.04 m ³				
	@ 4175.98 / m ³				
				= Rs	576452. ⁰⁰
9/34.	Providing and Laying ISI mark cement concrete hume pipe - -				
	vide TMB Pg- 33				
	Qty = 15.0 Rm				
	@ 3926.56 / Rm				
				= Rs	58898.0
10/27.	Providing plain reinforced cement concrete				
	vide TMB Pg- 33				
	Qty = 107.48 m ³				
	@ 4579.98 / m ³				
				= Rs	492256.0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/37.	Filling in four				
	vide TMB Pg-		34		
	Qty =	15.28 m ³			
	@	478.11 / m ³			
				= Rs	7306.0
12/28.	Plain reinforcement				
	concrete as in sub-str.				
	vide TMB Pg-		34		
	Qty =	8.72 m ³			
	@	4834.60 / m ³			
				= Rs	42158.0

13/30.	supplying placing and				
	fitting HYSD bar.				
	vide TMB Pg-		34		
	Qty =	1.279 mt			
	@	5498.04 / mt			
				= Rs	70240.0
14/29.	Providing and Laying				
	reinforced cement				
	concrete - - -				
	vide TMB Pg-		34		
	Qty =	10.22 m ³			
	@	5542.11 / m ³			
				= Rs	56640.0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15/31. Back filling behind abutment wing walls.					
vide TMB Pg- 35					
Qty = 73.52 m ³					
@ 750.88 / m ³ = Rs					55205.0
16/32. Providing weepholes in brick masonry / cement concrete -					
vide TMB Pg- 35					
Qty = 56 Nos.					
@ 118.84 / each					
					= Rs 6655.0
17/36. Laying cement concrete Pipe NP- 3					
vide TMB Pg- 35					
Qty = 40.0 Rm					
@ 785.50 / Rm = Rs					31420.0
18/7. Const ⁿ of granular sub-base by providing well grade materials.					
vide TMB Pg- 35					
Qty = 754.65 m ³					
@ 1487.53 / m ³					
					= Rs 1122565.0
					= Rs 3500861.0

c/o to next page.

Continuation

[illegible]