

MR-3054

M.B.No-442

N.H-107 Ramnagar to Pansaulwa zero
male

Schedule XLV Form No. 134.

Division Gogri DIVISION

Sub Division Beldaur SUB-DIVISION

Ajit Kumar M.B.No-442

Measurement Book

सर्वेक्षक - अजीत कुमार

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
पुस्तक - 100 (रक सं.) पन्ने हैं जिस
की रमेश कुमार सक्का सहायक
अभियंता, ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, बेलदौरा
निर्माण किया जाता है।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-गोगरी
15/5/20

Sch. XLV-Form No. 134

प्रमंडल गोगरी DIVISION
अवर प्रमंडल बेलदौरा SUB-DIVISION

MEASUREMENT BOOK

No. 442

Name of Officer _____

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Repair of					
Road from NH-102 Ramnagar					
to Panvala zero Mile.					
Head - MR - 3054.					
Agency - Ajit Kumar					
Agreement No. & Date = 32M38/2019-20					
Date of Start - 12/01/20					
Date of Completion - 16/01/21					

Record Measurement					
① Clearing / grubbing of					
road land do do E_1					
$2 \times 1395.00 \times 1.00 = 2790.00 m^2$					
$= 0.279 Hq$					
② Scarifying the existing					
in soil using manual					
Means for carrying of					
cut earth do E_1					
do E_1					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Construction work Completed					
End of Final Bill					
ABSTRACT of list					
① Clearing & grubbing of road land					
do — E_0					
0.279 Ha — TMBP — (20)					
@ 47488.85/Ha — 13249.20					
② Scarifying the existing bituminous road surface					
do — E_0					
439.685 M^2 — TMBP — (20)					
@ 15232 M^2 — 6758.20					
③ Excavation for road way in soil using manual means					
do — E_0					
813.875 M^2 — TMBP — (20)					
@ 74.02 M^2 — 2323.2					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(23) Provisionary and Final Work of Maintenance Project — — — — —				
2 Nos — T.M.P. — (23)				
2 Nos — " " — (23)				
4 Nos				
at 880128 d/w —				Rs 520200
				Rs 4510028=
Add GST 12% C.C. O.V. —				Rs 5863042
				Rs 5096332
Less 0.20% Admin —				Rs 15289=

				Rs 5081043=
Less Previous Payment —				Rs 3940918=
				Rs 1140125=

19/10/21
JE

Continuation