

MMGISY (SC)

Const. of Road from Salaiya to Monjama

Shedule XLV Form No. 134.

RWD Inamgaury

DIVISION

Block - Inamgaury

SUB-DIVISION

Aggr. No -

Measurement Book

580

Date of Start - 18.05.20

Date of Comp. - 17.02.21

CON:- VIVEK KUMAR

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Final Bill					
Absence of road					
(1) Const. of reinforced A Bandwidth					
pillars are - 500.					
Qty. vide P-27 item (1)					
0.427 km. QRs 4641-60/m Rs. 1982-00					
(2) Const. of reinforcement pillars					
are - 506					
Qty. vide P-35 item (2)					
0.427 km. QRs 4641-60/m Rs. 1241-00					
(3) clearing and grubbing					
road land are - 506					
Qty. vide P-27 item (3)					
0.298 km. QRs 51161-75/m Rs. 15246-00					
(4) Erosion excavation etc					
Foundation are - 500					
Qty. vide P-27 item (4)					
0.298 km. QRs 51161-75/m Rs. 4834-00					
(5) E.W. P.C.C. M-15 in open foundation					
Qty. vide P-27 item (5)					
1.35 km. QRs 4681-50/m Rs. 6788-00					
(6) P.W. P.C.C. M-20 in open					
Foundation are - 506					
Qty. vide P-27 item (6)					
9.99 m. QRs 4920-75/m Rs. 49158-00					
Continuation					
					Rs. 79249-00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			66.82		79249.00
(7) P.W. PCC M-20 0.15m thick - concrete etc - job.					
9m. wide P-28 item (7)					
3.45 m ³ CP. 5347-53/m ³ Rs. 18449.00					
(8) P.W. Driveway 1.5 m thick cement concrete 14mm bed					
9m. wide P-28 item (8)					
7.50 m CP. 1271-30/m - Rs. 9535.00					
(9) Laying first 0.15m bed concrete 14mm bed sand 14mm					
9m. wide P-28 item (9)					
2.49 m ³ CP. 492-48/m ³ - Rs. 1226.00					
(10) Sand filling on formation etc - job.					
9m. wide P-28 item (10)					
4.09 m ³ CP. 492-48/m ³ - Rs. 2013.00					
(11) Excavation for 2.0m deep in soil with hydraulic excavator					
9m. wide P-28 item (11)					
6.50 m ³ CP. 492-48/m ³ - Rs. 482.00					
(12) Constr. of embankment with 900mm material etc - job					
9m. wide P-28 item (12)					
6.50 m ³ CP. 53-57/m ³ Rs. 361.00					
					Rs. 111315.00

Continuation

37
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13) Const. of embankments with approved material etc - 500.			31.8.	111	315 = 00
944. vide P. 29 item (13)					
i) 70/1, 94. from 100m lead					
356.37 m ³ @ Rs. 139 = 791 m ³ Rs. 49845 = 4					
i) 30/1, 94. from 1000m lead					
152.73 m ³ @ Rs. 175 = 221 m ³ Rs. 26761 = 4					
14) Const. of 542 grade 1 earthen embankment with approved material etc - 500.					
944. vide P. 29 item (14)					
302.33 m ³ @ Rs. 183 = 511 m ³ Rs. 55481 = 00					
(15) Const. of G.S.B. by providing well graded material etc - 500.					
944. vide P. 29 item (15)					
160.13 m ³ @ Rs. 2191 = 281 m ³ Rs. 350890 = 4					
(16) W.B.M. Grading - 3 material					
814. by spreading and compacting some 88888 cubes etc - 500					
944. vide P. 30 item (16)					
120.09 m ³ @ Rs. 3325 = 45 m ³ Rs. 399353 = 00					
Continuation					Rs. 993645 = 4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF. Rs. 993645-00
(17) const. of unreinforced plain cement concrete pavement thickness as per design etc - 506.					
Qty. videl - 30 item (17)					
256.20 m ² Q.B. 5778-66/m ² Rs. 1480492-00					
(18) Plv. and fining of 14 km ² M.M.B. in temporary 2-8m road etc - 506.					
Qty. videl - 30 item (18)					
3 NO Q.B. 9604-26074 Rs. 28815-00					
(19) Plv. for m-15 grade km. km. stone of road design etc - 506.					
Qty. videl - 30 item (19)					
(i) 1 km stone 2 NO Q.B. 2456-39/Rs. 4913-00					
(ii) 200m stone 2 NO Q.B. 643-38/Rs. 1287-00					
20 Road marking with hot applied thermoplastic compound on PCC surface etc - 506.					
Qty. videl - 30 item (20)					
85.40 m ² Q.B. 748-00/m ² Rs. 63879-00					
					Rs. 2573036-00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					81 Rs. 2573031-00
(21) Traffic sign					
any. videl - 31 item (21)					
(i) 600mm Circular 2 No					
Q.B. 4877-59 each					Rs. 9755-00
(ii) 600mm equilateral triangle					
6 No Q.B. 3451-92 each					Rs. 21912-00
(iii) 600mm x 400mm rectangular					
2 No Q.B. 4714-93 each					Rs. 18980-00
					Rs. 2623678-00
add 13/04/21					Rs. 314841-00
add 17/04/21					Rs. 2623678-00
Add 10/12/2000 fee					Rs. 28736-00
					Rs. 2993491-00
less previous payment					Rs. 916338-00
					Rs. 2077-
less 13.75% below (-)					Rs. 411605-00
					Rs. 2581886-00
less previous payment					Rs. 916338-00
					Rs. 1665548-00
Subendrar					
12/04/21					
J.E					

Continuation