

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सीतामढ़ी

पत्रांक ४०७ अ७० / दिनांक २२-०५-२०२१

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सीतामढ़ी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष बिहार नई अनुरक्षण नीति 2018 (MR 3054) में आवंटन देने के संबंध में।

महाशय,

उपर्युक्त विषयक इस प्रमंडल अंतर्गत चल रहे नई अनुरक्षण नीति 2018 (MR 3054) में स्वीकृत योजनाओं के विभिन्न कार्यों के लिए संलग्न विवरणी अनुसार भुगतान हेतु आवंटन देने की कृपा की जाय।

अनु०:- यथोक्त।

विश्वासभाजन

22/5/21
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सीतामढ़ी।
22.5.21

Requisition Format for Scheme Head-MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division RWD, Works Division-Sitamari

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Length (in Km)	Administrative Approval (AA)			Agreement Amount (in Lakh)		Agreement No. Date	Date of Completion as per Agreement	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to Date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
						Amount (in Lakh)	5 Years Routine Maintenance (in Lakh)	Initial Rectification With Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	MR-N/2019-20/ Sitamari/11	PAKARO CHOMK - MALUPUR PAKARI	31607902170	Lt. No.-5255 Dt.-10.04.19	0.930	22.01400	8.05500	22.28237	8.13549	13/ MBD/20- 21	24.03.21	3318	25mm	5.00%	0.000000	0.000000	21.87370		
					0.930	22.01400	8.05500	22.28237	8.13549						0.000000	0.000000	21.87370		

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed
2. Up- to date Physical Progress has been uploaded in MIS


 Executive Engineer
 RWD (W) Division,
 Sitamari
 22.04.21
 22.04.21

Name of Customer : M/S Kabbu Kithar
Name of Work/ Road : PAKARI CHOWK - MALIPUR F
Lab Job number : 394
Date : 06-04-2021
Section No. : 64


Test Date : 06-04-2021
Machine No. : 394
Start S No. :
Start E No. :
Weather :
Start Location :
End Location :
Road Name : PAKARI CHOWK - MALIPUR P.
Road Type : (R) RURAL ROAD
Side :
Interval :
UVI Range : 1498 To 6000 mm/km
Dial Range : 0 To 1 0.1 = 1000 m
Equation : $Y = X^2 + 0.90 \cdot X + 248.95$

Print Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\BRADA116\Desktop\PAKARI CHOWK - MALIPUR PAKARI.Xls, Section No. : 64, Eqn : $Y = X^2 +$
 Name of Customer : M/S Kabbu Kithar, Name of Work/ Road : PAKARI CHOWK - MALIPUR PAKARI, Lab Job



17/4/21

EE

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	TEGORY ROAD	IRI	Latitude	ongitude	Event	Y = * X ^ 2 + 0.90 * X + 248.95
6/4/21	16:37:0	64	0.1	250	0	2500	2498 G	3.42	26.56121	85.58441	Normal	X = 4300	
6/4/21	16:37:8	64	0.1	280	10.1	2800	2768 G	3.74	26.56198	85.58419	Bridge	Y = 4118	
6/4/21	16:37:8	64	0.1	360	20.2	3600	3488 G	4.6	26.56263	85.58355	Curve		
6/4/21	16:37:44	64	0.1	320	30.3	3200	3128 G	4.18	26.56328	85.58279	Curve		
6/4/21	16:38:0	64	0.1	500	20.2	5000	4748 A	6.06	26.5642	85.58293	Bridge	(R) RURAL ROAD	
6/4/21	16:38:19	64	0.1	270	30.3	2700	2678 G	3.64	26.56479	85.5836	Normal	Good	
6/4/21	16:38:19	64	0.1	250	40.4	2500	2498 G	3.42	26.56564	85.58394	Normal	Average	
6/4/21	16:38:54	64	0.1	410	20.2	4100	3938 G	5.13	26.56642	85.58438	Curve	Poor	
6/4/21	16:39:0	64	0.1	430	20.2	4300	4118 A	5.34	26.56727	85.58465	Curve	4001-5000	
AVERAGE							3318						>5001

CH
26/04/2021
M

26/04/21
E
E

1st / final bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Consolidation of road from Pakari				shankar chowk
	chowk to malipur pakari				
Agency:-	M/S Kabhu Khadgar				
	shankar chowk				
	Dumra, Sitabwahi				
Aggt. no:-	13 MB 2020-21				
D.O.A:-	26-06-2020				
D.O.C:-	25-03-2021				
A.D.O.C:-	24-03-2021				
Abstract of cost					

1/19	P/S typical MMGIS logo board				
Qty. vide M.B-	page				
Page-1	1.00 no.				
Qty. vide M.B-					
Page-	2.00 no				
	3.00 nos.				
@ Rs. 10543.88/no					Rs. 31632=00
2/1	cleaning and grubbing the road land				
Qty. vide M.B-					
page-2	0.125 Hcl				
@ Rs. 51133.74/Hcl.					Rs. 6392=00
3/3	construction of granular sub-base Gr. II				
Qty. vide M.B-					
Page-3	27.74 m ³				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ Rs. 1859.61/m ³					Rs. 54360=00
4/4 → P/A S/c stone aggregate of specific size of WBM Gr. III					
Qty. vide M.B. - Page - 5				22.35 m ³	
@ Rs. 3491.66/m ³					Rs. 78039=00
5/5 → P/A S/c stone aggregate of specific size of WBM Gr. III					
Qty. vide M.B. - Page - 9				82.08 m ³	
@ Rs. 3230.11/m ³					Rs. 265127=00
6/6 → P/A primer coat with bitumen emulsion (SS1) on prep. surfaced					
Qty. vide M.B. - Page - 9				1094.40 m ²	
@ Rs. 44.25/m ²					Rs. 48427=00
7/7 → P/A tack coat with bitumen emulsion (RS1) on prepared surface.					
Qty. vide M.B. - Page - 9				1094.40 m ²	
Qty. vide M.B. - Page - 1				3311.525 m ²	
				Qty - 4405.925 m ²	
@ Rs. 15.05/m ²					Rs. 66309=00
8/8 → P/A cold rolling graded premix surfacing material 20 mm thick					



Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide MB- page-10			1094.40m ²		
@ Rs. 209.04/m ²				Rs.	228773=00
9/9 P/F S.D.B.C of 25 mm thick over prepared surface.					
Qty vide MB- page-11			82.38 m ³		
@ Rs. 10210.53/m ³				Rs.	898809=00
10/2 Const. of subgrade and earthen shoulder with approved material obtained from borrow pit.					
Qty vide MB- page-12			361.20 m ³		
@ Rs. 176.86/m ³				Rs.	63882=00
11/10 P/F RCC Mis grade Km. Stone					
Qty vide MB- page-13			1.00 no.		
@ Rs. 2347.34/no				Rs.	2347=00
12/11 P/F RCC Mis grade 200m Stone					
Qty vide MB- page-13			4.00 nos.		
@ Rs. 622.45/no.				Rs.	2490=00
13/12 P/F retro-reflectaised Cont- ionary/regulatory/informatory L/R Curve board					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide M.B - page - 13			4.00 nos.		
@ Rs. 3596.19/no.					Rs. 14385=00
14/13 → P/F cautionary 600mm circular board					
Qty. vide M.B - page - 13			1.00 no.		
@ Rs. 4821.87/no					Rs. 4822=00
15/14 → P/F informative 600mm X 450mm school/place board					
Qty. vide M.B - page - 13			6.00 no.		
@ Rs. 4696.41/no.					Rs. 28178=00
16/15 → P/F RCC M/s grade boundary pillar					
Qty. vide M.B - page - 13			14.00 nos.		
@ Rs. 481.93/no.					Rs. 6747=00
17/17+18 → P/L hot applied thermoplastic comp. 2.5mm thick over bituminous surface.					
Qty. vide M.B - page - 13			182.00m ²		
@ Rs. 735.44/m ²					Rs. 133850=00
18/20 → B/W in C.M (1:3) in parapet excluding pointing and plastering					
Qty. vide M.B - page - 14			7.002m ³		

Continuation

Particulars	Details of actual measurement				Co of area
	No.	L.	B.	D.	
@ Rs. 532.46/m ²					Rs. 40762=00
19/21 plastering with c.m (1:4) in Parapet					
Qty. vide M.B- page-14				40.32 m ²	
@ Rs. 182.42/m ²					Rs. 7355=00
20/22 painting two coats on new conc. surface					
Qty. vide M.B- page-14				40.32 m ²	
@ Rs. 88.49/m ²					Rs. 3568=00
21/16 planting of trees by the road side					
Qty. vide M.B- page-15				37.00 nos.	
@ Rs. 819.92/no					Rs. 30337=00
Total					Rs. 2016591=00
Add 1% cess					Rs. 20166=00
Add 12% GST					Rs. 241991=00
Total					Rs. 2278748=00
less 4.01% as Per Assn.				(-)	Rs. 91378=00
Total					Rs. 2187370=00
 06/04/2021 KC					S.A.O C & F 
					17/4/21

Continuation