

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road from Dymari chatti Gupta road to Sandeshwan under MMHSY (SC)					
Name of Agency - Shriwan Kumar Singh, At-Vill- Amri, Po - Sahabur,					
P.S. - Mufassil, Distt- Gaya,					
Agreement No. - 75/SB/ MMHSY/SC/ 2020-21					
Date of Commencement - 10.12.20					
Date of Completion - 09.09.21					
Date of measurement - 28.4.21					
(1) Coast of Bench mark & Reference Pillars -					
(2) Reference & working bench mark -					
0.729 KM					
(ii) Reference Pillars/Budies -					
0.729 KM					

Continuation

(2) C & G. road land -
 $729.00m \times 7.00m = 5103.00m^2$
 $= 0.51 Hect$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Const. of G.S. B. by pl ^u					
well graded material					
grt --- etc					
5x30.00mx		4.05m	0.20m		121.50m ³
5x30.00mx		4.05m	0.20m		121.50m ³
7x30.00mx		3.75m	0.10m		78.75m ³
7x30.00mx		3.75m	0.10m		78.75m ³
1x9.00mx		3.75m	0.10m		3.38m ³
					403.88m ³
Planks					
15.0621					
7.5					

Abstract of cost			
(1/12) Const. of Bench mark			3109.00
& Reference Pillar - -			
(i) Reference & Working bench mark -			
8th wide TMB			
Page No. (51) - 0.729 KM			
@ ₹ 3723.42/Km			2714.00
(ii) Reference Pillars/Busteen -			
8th wide TMB			
Page No. (51) - 0.729 KM			
@ ₹ 1692.00/KM			1233.00
(2) clearing & Grubbing			
road land --- etc			

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{10}{4.5}$) Const of embankment with material obtained from borrow pits - - etc					
(a) For 1000 m length					
Qty wide TMB					
Page No. (5) - 310.45 m ³					
@ ₹ 154.58/m ³					₹ 47989.00
(b) For 100 m length					
Qty wide TMB					
Page No. (5) - 718.20 m ³					
@ ₹ 176.64/m ³					₹ 126863.00
($\frac{11}{6}$) Const of sub-grade & E/S shoulder - - etc					
Qty wide TMB					
Page No. (5) - 718.20 m ³					
@ ₹ 176.64/m ³					₹ 126863.00
($\frac{12}{7}$) Const of G. S. B. by p/v well graded material - - etc					
Qty wide TMB					
Page No. (6) - 403.88 m ³					
@ ₹ 2117.45/m ³					₹ 855196.00
					₹ 1392398.00
Adol 12% G. S. B. - - etc, ₹ 167088.00					
Adol 1% L. com - - etc, ₹ 1392410.00					
Continuation					₹ 1573410.00

