

Agg No - 02 (SBD) / 2020-21
Agency :- Krishleela Nigam Pvt. Ltd.

Khustiyal Stnam to Uttar Tola Jodhan Bigha
Nahar par.

Under HMUSY NDB BRKS

Schedule XLV-Form No. 134

Sheikhpur

DIVISION

Shekhpur Sarai

SUB-DIVISION

MB No - 1358

Measurement Book

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/C Bill					
Name of work: Cons of Road and C.D					
Work for Khurlyap Aulhan					
to utter dele Jathan Bighe					
Nahar fee in Shakhoburjari					
Agency: Katalab Hironan (Pvt) Ltd					
Package No. MMGSY-NDB-BRRP 120					
Agreement No. 02 SBD/2020-2021					
Date of work order: 20-8-2020					
Date of completion: 19-08-2021					

9mm ^{1/2}	E/W excavation in form			
	data - 0 - 0 -			
	$2 \times 3.90 \times 1.10 \times 1.50 =$			12.87 m ³
	$1 \times 5.40 \times 1.10 \times 0.40 =$			2.37 m ³
	$2 \times 9.32 \times 2.40 \times 1.80 =$			80.35 m ³
	$4 \times 1.60 \times 2.20 \times 1.80 =$			25.34 m ³
	$1 \times 7.90 \times 1.30 \times 0.30 =$			3.08 m ³
				= 124.01 m ³
9mm ²	Provision P.C.C mix			
	grade in foundation			
	data - 0 - 0 -			
	$2 \times 3.90 \times 1.15 \times 0.15 =$			1.34 m ³
	$2 \times 9.30 \times 2.40 \times 0.20 =$			8.93 m ³
	$4 \times 1.60 \times 2.20 \times 0.20 =$			2.81 m ³
	Continuation			= 13.08 m ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/P Rs -	4362156=
South 24/35				Providing P.C.C. M.S. grade	
				in parapet wall -	
				Qty in tank P.H. (10)	
				2.11 m ³ @ 559206/m ³ ft.	11799=
South 25/36				Providing and laying	
				weep holes -	
				Qty in tank P.H. (10)	
				40 Hs @ 120.24/each ft.	4810=
				TOTAL Rs	4378765=
				Less Previous Payment Rs (-)	3372297=

Rs 1006468=00

M. d. s. n.
12/9/21
JE

 31.7.2021