

Agency - Shailendra pd. Singh

NH 139 to joining High (Parebiya) Ministry

Scholar XLY - Tarn Na 134

(S.C.)

for go. for. for

Prima P.W. D.

E.E. Rind. with the agency

Division

Assistant Engineer. Rind.



and Division


W.D. Division - Kuthambha

W.D. Division - Kuthambha

410 / 24933

Certified that this M.D. contain-
ing (one hundred) pages by Printers-Metairie
and issued to Sri Babu Ram A.E.
R.V.D. wing Sub-Division- Kutumba.


5.12.19
Executive Engineer
Road Works Divn. III
North Division Aurangabad

5/12/19



Sebastien KLV - Page No. 134.

E.E. Aurangabad. DIVISION.

A.E. Kutumba. DIVISION.

MEASUREMENT BOOK.

2493

511265

Sri Babu Ram A.E. Kutumba.

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
4th Final bill					
Nfu - construction of road from					
NH-139 to Biraj higho					
Pandey higho Tal.					
Agency - Srisailem outcropd. singe,					
C.M.P.L.S.No. - 19 (5024)					
Agreement No - 52 (SBD) / 2019-20.					
Date of Work start - 20.12.2019					
Date of Completion - 19.12/2020					
Date of entry -					
Measurement - Nil					
ABSTRACT OF COST					
① Clearing and grubbing					
suit land.					
1.06 Hec. vide T775 P. 21					
at 49739 = 47/Hec. 52724 = v					
② Const. of embankment					
with material					
1220.44 m ³ vide T775 P. 21					
at 132 = 56/m ³ = 161782 = v					
③ Construction of subgrade					
and earthwork slopes					
4401.51 m ³ vide T775 P. 21					
at 189 = 60/m ³ = 834526 = v					
④ Construction of					
G.S.B.					
1244.77 m ³ vide T775 P. 21					
at 2757 = 88/m ³ = 3432844 = v					
(4481876 = v					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				A.F.S.	4481876 = v
(5) Providing and laying					
WBM grading 12					
432.39 m ³ wide TNSP- 21					
				ex. 4109 = 84/m ³	1777054 = v
(6) Providing and applying					
Primer coat with					
Bitumen emulsion (SS-D)					
5765.00 m ² wide TNSP- 21					
				ex. 54 = 96/m ²	316844 = v
(7) Providing and applying					
full coat.					
5765.00 m ² wide TNSP- 21					
				ex. 18 = 44/m ²	106307 = v
(8) Providing and laying					
Premium surfacing					
5765.00 m ² wide TNSP- 22					
				ex. 237 = 21/m ²	1367516 = v
(9) Setting out pillar					
Wide TNSP- 22					
(i) Benchmark pillar					
2 Nos. ex 4378 = 86/c					8758 = v
(ii) Revenue pillar					
6 Nos. ex 1999 = 77/c					11999 = v
(10) Dismantling of existing					
Structure like cut-off					
0.81 m ³ wide TNSP- 22					
				ex 474 = 67/m ³	384 = v
					5 8070738 = v

Continuation -

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
				G.F.S.	807073220
(11) Dismantling of existing structure like culvert, cement master					
30.69 m ³ vide TMS P-22					
				Ct. 228 = 40/m ³	701020
(12) Removal of old types of Lagoon pipe above 600 to 900 mm.					
5 Nos. vide TMS P-22					
				Ct. 229 = 23/c	114920
(13) Providing and laying R.C.C. pipe of 300 mm dia.					
60.00 m vide TMS P-22					
				Ct. 1008 = 90/m	6053420
(14) G.P. excavation for foundation of structure					
171.31 m ³ vide TMS P-23					
				Ct. 285 = 71/m ³	4894520
(15) Providing P.C.C. 7-15 open foundation.					
17.11 m ³ vide TMS P-23					
				Ct. 5785 = 31/m ³	9898720
(16) Providing P.C.C. 7-20 open foundation					
33.40 m ³ vide TMS P-23					
				Ct. 6519 = 18/m ³	21774120
(17) Supplying lifting and placing 4x10 bar					
0.16 m ³ vide TMS P-23					
				Ct. 76761 = 77/m ³	1228220
					851738620

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B.F.S.	8517386 = u
(18) Providing R.C.C. 11-20					
↳ Sub-structure					
83.70 m ³ wide T 75 P- 23					
				cf. 6760 = 86 / m ³	585884 = u
(19) Providing Lorry					
R.C.C. 11. P.P. 11/1000 m ³					
15.00 m wide T 75 P- 23					
				cf. 4337 = 87 / m	65068 = u
(20) Providing Weep holes.					
36 Nos. wide T 75 P- 23					
				cf. 131461 / e	4738 = u
(21) Providing R.C.C. 11-25					
↳ Sub-structure					
9.75 m ³ wide T 75 P- 24					
				cf. 7536 = 76 / m ³	73483 = u
(22) Supplying Lifting &					
placing 4x50 bars.					
0.99 m.T wide T 75 P- 24					
				cf. 76911 = 33 / m.T	76142 = u
(23) Backfilling behind					
Abt. of return walls					
34.17 m ³ wide T 75 P- 24					
				cf. 742 = 14 / m ³	25359 = u
(24) Providing Lorry					
for medic					
19.82 m ³ wide T 75 P- 24					
				cf. 3469 = 01 / m ³	68756 = u
				4.	9396816 = u

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B.F. &	93968/620
(25) Providing and laying					
Rec. 15-30 W.S.J.					
4.38 m ³ vide TNS P-24					
@ 8247 = 01/m ³					36122 = 0
(26) Supplying filling and					
placing by SD 60.					
0.372 m ³ vide TNS P-24					
@ 78034 = 13/m ³					29029 = 0
(27) Construction of parapet.					
3.98 m ³ vide TNS P-24					
@ 6780 = 86/m ³					26908 = 0
(28) Drainage spouts					
4 Nos. vide TNS P-25					
@ 468 = 21/c					1875 = 0
(29) Painting two coats					
53.44 m ² vide TNS P-25					
@ 108 = 98/m ²					5824 = 0
(30) Rec. Kilometer Stone					
vide TNS P-25					
(i) ordinary ker stone					
2 Nos @ 2343 = 58/c					4687 = 0
(ii) 200 m stone					
6 Nos @ 665236/c					3992 = 0
(31) Providing and fixing					
traffic sign					
vide TNS P-25					
(i) 600 mm square lateral S					
12 Nos @ 4083 = 97/c					49008 = 0

Continuation

{ 9554259 = 0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B.F. &	9554259 = 0
(ii) 800 x 6000 rectangular					
4 Nos. @ 7750 = 487/c					31002 = 0
(iii) 600 x 4500 rectangular					
4 Nos. @ 5375 = 207/c					21496 = 0
(32) Road marking with lat					
applying thermoplastic compound.					
302.00 sq. m. wide TMS P. 25					
@ 850 = 93/c					256981 = 0
(33) Providing and fixing					
of high board.					
3 Nos. wide TMS P. 25					
@ 10111 = 44/c					30334 = 0
(34) Planting of trees					
by the road side.					
151 Nos. wide TMS P. 26					
@ 749 = 73/c					113209 = 0
(35) R.C.C. 11-15 grade					
boundary pillar					
32 Nos. wide TMS P. 26					
@ 537 = 14/c					17188 = 0
					10024469 = 0
less 10% (As per agt/c)					1002447 = 0
					9022022 = 0
Less previous payment of					9008027 = 0
					13995 = 0
Sunil Kumar					
22/9/2020					
S.D.					
					26/12/20
					ATE