

AGREEMENT NO-02/M.M.G.S.Y(ST)/SBD/2020-21

Schedule XLV-Form No. 134

NAME OF WORK-ANDHARA ROAD TAYABPUR

DATE TO BE COMPLETED (TENDER) 28/5/22

R.M.D(M.D) KISHANGANT-2 DIVISION

(ST)

POTHIA

SUB-DIVISION

MEASUREMENT BOOK

M.B.N.D-1063

NAME OF AGENCY-AMIT KUSHAK

प्रमाणित किया जाता है कि इस बापि पुस्त में कुल 100
(एक सौ) मुद्रित दोहरे पृष्ठ हैं। जो...
सहायक अभियंता, ग्रा.का.वि. कार्य अवर प्रमण्डल...
के नाम से निर्गत किया जाता है।

कार्यपालक अभियंता
ग्रा.का.वि. कार्य अवर प्रमण्डल-2
22/4/00

Sch. XLV—Form No. 134

R.W.D (W.D) KISHANGANGA DIVISION 2
POTHIA SUB-DIVISION

Measurement Book

No. 1063

Name of Officer JITENDER
KUMAR

Date of first entry _____

Date of last entry _____

3rd and Final Bill

15

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :-	Cons. of Road from				
	Anda bari Road Jayapur				
	Palwato Baryagach				
	under M.M.CSY (ST)				
	in Pothia Block.				
Agency :-	Amit Kaushik				
Agreement no :-	02 / MMCSY / ST / SB 020202				
Dt of Start :-	22.04.2020				
Dt of completion :-	21-01-2021				
Actual comp -	20-2-2021				
	measurement - Nil				
	ABSTRACT of cost				
(1/1)	P/U and fixing of				
	Working Bench mark				
	Pillar with all comp.				
	Under T.M.B P.No (4)				
	Qty (1/1) 0.525 KM				
	@ 3960.40 / KM Rs: 2079 =				
(2/3)	Cleaning & Gravelly				
	road land with				
	all comp.				
	Under T.M.B P-no (4)				
	Qty (2/3) 0.11942				
	@ 49469.70 / Hq Rs 5890 =				
					1

Continuation Rs: 7969 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B. f Rs = 39,19,327 = 0
(19/24)	P/V and laying R.C.				
	pile NP ₃ for culvert				
	with all comp.				
	vide MB No-1307 P(2)				
	Item (4)	7.50 m			
	@	2778.04/m Rs.			20835 = 0
(20/25)	Painting Two coat				
	with all comp.				
	vide MB No-1307 PND(2)				
	Item (5)	60.84 m ²			
	@	95.63 /m ² Rs.			5818 = 0
					Rs. = 39,45,980 = 0

Add. 1% L. Cess — Rs. 39460 = 00

Add 12% GST — Rs. 473518 = 00


Rs. 4458958 = 00

Less 0.10% Below as per Agreement Act 4459 = 00

Rs. 44,54,500 = 00

Less previous Bill/MB No.-(13)-86 1478956 = 00

Rs. 29,75,544 = 00


 16/6/21
 JE.