

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
184 on A/C Hill & Final					
Name of Work: Repair of Road from					
Sitta to Sunderganwan under					
FDR 2021.					
Agency: MK Construction.					
Aggr: M/S					
Date of Commence —				21/06/2021	
Date of Completion —				20/07/2021	

Actual Completion — 05/07/2021.
 Rate — 0.02% below

Measurement

1) Cons. of Subgrade and Earthwork

Shoulder material obtained by

from borrow pits —

$$10 \times 30.0 \times 1.0 \times 0.30 = 90.0 \text{ m}^3$$

$$07 \times 25.0 \times 1.0 \times 0.30 = 7.50 \text{ m}^3$$

/

Total 97.50 m³

Continuation

4
Sch. XLV-Form No. 134

B/E 981528²⁰

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
415) P/W and applying Prime Coat (SS-1) P-02					
1218.75 m ² @ 48.36/m ²					58939 ²⁰
46) P/W and applying Tack Coat (PS-1) P-02					
1218.75 m ² @ 16.31/m ²					19878 ²⁰
617) P/W and applying mix. Seal Surface P-03					
1218.75 m ² @ 238.74/m ²					290964 ²⁰
					/
					1351309 ²⁰

Add G.S.S @ 12% → ⊕	162152 ²⁰
Add L. cess @ 1% → ⊕	135132 ²⁰
Add S. fees → ⊕	19432 ²⁰
	/
Total	1546411 ²⁰
(Phone) 05/07/2021 JE	06/07/2021 AE

Continuation