

MR N/19-20 Shergahat/01

① 3054 - Belhoriga to Padma
Shedule XLV Form No. 134.

Ag No - 67 mms 119-20

(107. below)

Rad (w) oiv. Shergahat DIVISION

Barachatti SUB-DIVISION

Measurement Book

Sundera Kumar

1146

20.01.20

to

19.01.21

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
Name of work -	Belharia to Bindra				
Name of Agency -	Sri Surendra Kumar Dasmajhi				
	Gave				
Agreement No -	67580/2019-20				
Date of work started -	20.01.2020				
Date of work completion -	13.01.2021				

1. Clearing and grubbing road land etc...
..... all complete job

06 x 20m x 6.0m	1080 m ²
20 x 30.0m x 6.0m	3600 m ²
10 x 30.0m x 6.0m	1800 m ²
30 x 30.0m x 6.0m	5400 m ²
10 x 25.0m x 6.0m	1500 m ²
08 x 20.0m x 5.9m	944 m ²
	14324 m ²
	or 1.4324 ha

2. Construction of G.S.B. road by providing well graded material etc..... all complete job

10 x 2.75m x 1.25m x 0.175m	6.03 m ³
08 x 2.75m x 1.25m x 0.175m	5.56 m ³

Continuation

S.D. XL Form No. 134

Particulars Details of actual measurements Contents of area

02 x 04 x 25.0m x 1.00m x 0.30m = 60.0m³

02 x 10 x 20.0m x 1.05m x 0.45m = 189m³

02 x 10 x 30.0m x 1.05m x 0.45m = 303.25m³

Total 952.25m³

5. CD work for main lift

Earthwork in excavation for foundation of structure etc. all complete job

1st

H.W. 2 x 2.90m x 1.15m x 1.50m = 13.455m³

Below pipe -

2nd

H.W. 2 x 2.90m x 1.15m x 1.50m = 13.455m³

Below pipe -

1 x 5.35m x 1.13m x 0.362m = 2.188m³

Total 31.274m³

6.

Providing PCC in 15 concrete for plain

concrete in open foundation etc. all

complete job

1st

H.W. 2 x 2.90m x 1.15m x 0.150m = 1.345m³

Below pipe -

1 x 5.311m x 1.130m x 0.240m = 1.44m³

less for pipe -

0.250 x $\frac{3.14}{4} \times 0.83^2 \times 5.849 = 0.791$

1.994m³

2nd

H.W. 2 x 2.90m x 1.15m x 0.150m = 1.345m³

Below pipe -

1 x 5.311m x 1.130m x 0.250m = 1.50m³

less for pipe -

0.250 x $\frac{3.14}{4} \times 0.83^2 \times 5.849 = 0.791$

2.054m³

Total = 4.048m³

05.10.20

05-10-20
A.E

2nd and final bill

14
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Belkaria to Binda					
Name of Agency - Sundera Kumar, Durneri					
Agreement No - 67580/200-20					
Date of work started - 20.01.2020					
Date of work completion - 18.01.2021					
<u>Measurement</u>					
1. Construction of Subgrade on earthen stands with approved material etc. all complete job					
02 x 10 x 30.00m x 1.10m x 0.450					324 m ³
02 x 10 x 30 x 1.10m x 0.450m					297.0 m ³
02 x 04 x 25.0 x 1.25m x 0.450					112.5 m ³
02 x 05 x 25.00m x 1.25m x 0.450					92.0 m ³
					825.5 m ³
2. Providing, laying spreading and compacting Wam Gr. II etc. all complete job					
03 x 30.00m x 3.75m x 0.075m					25.31 m ³
04 x 25.00m x 3.75m x 0.075m					28.12 m ³
01 x 10.00m x 3.75m x 0.075m					2.81 m ³
					56.24 m ³
3. Providing and applying prime coat with bitumen emulsion (SS-1) etc. all complete job					
03 x 30.00m x 3.75m					337.5 m ²
14 x 25.00m x 3.75m					375.0 m ²
01 x 10.00m x 3.75m					37.5 m ²
					750.0 m ²

Continuation

