

प्रमाणित किया जाता है कि इस
प्राची पुस्तिका में मध्य से १०५
कुल - १०० (एक सौ) पृष्ठ हैं
जो इसी कठोरे कुमा (सहाय
महिषता, सार्वजनिक विभाग,
कार्य विभाग प्रमाणित, प्रमोदा का
निर्गत किया जाता है

22/8/20

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, बिहार शरीफ

22/8/20

nat

To

pen

per

10

1.00

0.00

Sch, XLV-Form No. 134

बिहार/२१/५ DIVISION

प्रमोदा SUB-DIVISION

Measurement Book

No.

Name of Officer श्री प्रमोदा कुमा

22/8/20

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c bill					
Name of work — Sandiha More Se					
Bahubigha Hote hue Middle					
School Kajichole					
Agency — M/s Kumar Construction					
Yamuna Path, New Area, Nawada					
Block — Sarmera					
Agreement No. — SIBY-24/2020-21					
work started date — 25-08-2020					
Date of Completion — 19/08/2021					
Actual date of Completion — work in progress					
600mm dia H.P. Culvert — 1 No.					
$\frac{1}{127}$ Earthwork in excavation					
for found ⁿ of structure do-d					
all complete					
H.W. — $2 \times 3.900 \times 1.15 \times 1.500 = 13.455$					
Below pipe — $1 \times 8.920 \times 1.15 \times 0.365 = 3.744$					
					17.199m ³
$\frac{2}{128}$ Providing bedding on					
well compacted local sand					
do do all complete					
$8.920 \times 1.15 \times 0.55 = 5.642m^3$					
$\frac{3}{129}$ Providing PCC M15 (1:2:5)					
as levelling course in found ⁿ					
do do all complete					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1/104) Providing and fixing of benchmark pillars do do all complete					
S. no Nos.	Pg No. - (14)				
	@ Rs 3911 = 28/No. — Rs 19556 =				
(2/106) Clearing and grubbing road land do do all complete					
1.63 Ha	Pg No. - (14)				
	@ Rs 51133 = 76/Ha — Rs 83348 =				
(3/107) Const ⁿ of embankment with material obtained from borrow pits with a lift upto 1.5m lead, for 100m lead do do all complete					
2981.700 m ³	Pg No. - (27)				
	@ Rs 174 = 94/m ³ — Rs 521619 =				
(4/108) Const ⁿ of embankment with material obtained from borrow pits with a lift upto 1.5m lead, for 100m lead do do all complete					
6957.300 m ³	Pg No. - (27)				
	@ Rs 139 = 85/m ³ — Rs 972978 =				
(5/109) Const ⁿ of subgrade and earthen shoulder with approved material do do all complete					

Continuation

Rs 1597501 =

