

~~MAJIS~~
SC

HB No. 3579

Schedule XLV-Form No. 134

Parages DIVISION

Bannankh SUB-DIVISION
Serwit Kemar Singh

MEASUREMENT BOOK

Pakka Rod to Yachur Tola

1
Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of Work :- Construction and
Maintenance of Road + 20m
Pakka Road to Jadau Tola.

Name of Agency :- Sumit Kumar Singh

Agreement No :- 57 SBD / 2020-21

Agreement Amount :- 60888 43.00

Date of Commencement :- 18/09/2020

Date of Completion :- 17/9/2021

Record Measurement

①
33 ply masonry little information
board all comp. job.
1 x 2 Nos = 2 Nos

②
5 ply Setting out pillar all
complete job.
1 x 0.720 km = 0.720 km

③
2 ply clearing and grubbing
good land
5 x 30m x 3.50 m = 525.00 m²
5 x 30m x 3.5 m = 525.00,,
5 x 30m x 3.50 m = 525.00,,
1 x 30m x 3.50 m = 105.00,,
1 x 20 m x 3.50 m = 70.00,,

Continuation

4th and Final Bill

Abstract of cost

36

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. and maint.					
of Road from Patka Road					
to Yadav Tola.					
Name of agency: - Asmit Kumar Singh					
Agreement No: - 57/SAP/2020-21					
Agreement Amount: - 6088843.00					
Date of commencement 18/09/2020					
Date of completion (stipulated) - 17/09/21					
Actual Date of Completion: - 27/07/21					
(1)					
1 ply setting out pillars					
all complete job.					
0.720 OVT M.B.P - 25 SI - (1)					
@RS. 36088.10 Km RS. 25983.43					
(2)					
2 ply cleaning & grading					
road land all complete job.					
0.28 Hect. OVT M.B.P - 25 SI - (2)					
@RS. 51137.38/Hect. RS. 12784.35					
(3)					
3 excavation in soil in					
road land all complete					
job.					
26.25 m ³ OVT M.B.P - 25 SI - (3)					
@RS. 126.24 /m ³ RS. 3313.80					
(4)					
4 construction of embankment					
soil obtained from					
road cutting all complete job					

Continuation C.O. 42081 58

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material of stone masonry up to					
Rate:-					
Earth = 100mm lead	1348.60m ²	@ Rs. 33.00/m ²			
Earth = 100mm lead	2549.12m ²	@ Rs. 33.00/m ²			84120.96
Stone Aggregate size:-					
10mm = 13.534 m ³	@ Rs. 668.80/m ³				9051.54
20mm = 27.800 m ³	@ Rs. 604.91/m ³				16816.50
40mm = 30.006 m ³	@ Rs. 494.15/m ³				14827.46
53 to 50mm = 239.704 m ³	@ Rs. 620.62/m ³				148822.19
9.50 to 2.36mm = 95.950 m ³	@ Rs. 514.58/m ³				49358.51
53 to 2.40mm = 247.327 m ³	@ Rs. 511.44/m ³				126528.72
Type - B 11.20mm = 43.070 m ³	@ Rs. 357.73/m ³				15514.61
13.20 to 0.40mm = 37.84 m ³	@ Rs. 523.27/m ³				19804.32
Current stone aggregate = 190.62 m ³	@ Rs. 581.24/m ³				110938.93
Coarse sand = 275.929 m ³	@ Rs. 175.80/m ³				48508.52
Cement = 100.535 MT					
Bitumen emulsion (SS-1) = 1.91 MT					
Bitumen emulsion (RS-1) = 0.385 MT					
Bitumen (S-90) = 2.662 MT					
					Rs. 648294.06
S.F. @ 10% of 648294.06 = 64830.00					
270721					
270721					
Barmanika					