

प्रमाणित किया जाता है कि इस मापीयुक्त में
मशीन द्वारा रखे हुए कुल 100 (एक सौ)
पन्ने हैं, जिसे M.M.G.S.Y. मई अन्तर्गत जी०
टी० रोड खंड रोड से हरवल्लभपुर हरिजन
टोली कार्य का मापी लेने हेतु श्री रामचन्द्र
पंडित, सहायक अभियन्ता, कार्य अवर प्रमंडल
दुर्गावती के नाम पर निर्गत किया जाता है।

[Signature]
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल रोहतास
मथिया
22/11/19

Issued to Shri Satendra Kumar
Junior Engineer, Durgawati for
the entry of the measurement.

[Signature]
22/11/19
R

Sch. XLV - Form No. 134
M.M.G.S.Y.

Executive Engineer

R.W.D. Work Division, Mahanadi

DIVISION

कार्य अवर प्रमंडल दुर्गावती

SUB-DIVISION

कार्य का नाम - जी. टी. रोड खंड रोड से हरवल्लभपुर
हरिजन टोली कार्य
सहायक अभियन्ता - श्री रामचन्द्र पंडित
कार्य अवर प्रमंडल दुर्गावती
स्वेच्छा का नाम - श्री पिनय कुमार

Measurement Book

No. 351
19-20

Name of officer _____

Date of first entry _____

Date of last entry _____

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work Const and 5 year					
mentau of road from G.T. Road					
chhu road to Herbalabh pur					
Hosimda.					
Agency- Sri Binay Kumar					
House No 85, Ghandharpatti					
South Narmurges					
Boring Road patre.					
Ag value	33,13,8				81220
mentau	3				94,294m
					37,08,145
Ag ab-	02 S-B.D.				2019-20
Date of sta.	10.7.2019				
Time for	9.4.2020				
Date of final.					
Time					
1/1 setting out pillars					
by					0.6km
2/3 day on ground					
2x 10 30 0.55 x 2.12					15.75

Continuation

31.5.21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				A/S-R2	18,59,495.00
(15) P/V 3 Applying back coat with K.S-1 etc. comp as per Tech specification					
Qty vide TMB Pg No-15, item No-2/21					
1444.25 m ²					
(A) R2 16.95/m ²				R2	24,489.00
					22,122.00
(16) P/V, laying & rolling of min 3000 Surfacings					
etc. comp as per Tech specification					
Qty vide TMB Pg No-15, item No-3/10					
1444.25 m ²					
(A) R2 242.22/m ²				R2	350,630.00
(17) P/V 3 laying of Road marking etc. comp as per Tech specification					
Qty vide TMB Pg No-16, item No-4/13					
21.40 m ²					
(A) R2 280.00/m ²				R2	6,330.00
				C/S-R2	23,56,620.00
					23,53,953.00

Continuation

30
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R/S R2	2356353.00 2356353.00
(15) Contd of cement concrete Pavement etc					
Comp. as per Tech Specification					
Qty vide. TMA Pg No-16, item No-5/8					
50.18 m ³					
@ R2 2302.02/m ³					R2 1156622.00
					= R2 233563.00
Less 10% Allow. as per Agmt-1				R2	233563.00

Less Previous Paid
Amount = 1-2 R2 1721610.00
Payable Amount R2 233563.00

~~20/03/21~~
20
~~24/7/21~~
24
~~27/7/21~~
27
on

Continuation